




Task Oriented Practice (TOP)

4ESS™ SWITCH

With 1B Processor Final Verification Tests – System Evaluation and Acceptance



TOP Comments Hot Line:

Monday through Friday
8:00 a.m. - 4:00 p.m. (Eastern)
Call: 1-888-LTINFO6
Or FAX to: 1-336-727-3043

Copyright© 1998 Lucent Technologies
Unpublished and Not for Publication
All Rights Reserved
Printed in U.S.A.

Issue 4	DEC 1998
234-355-001	TPG
TITLE PAGE	000

Copyright© 1998 Lucent Technologies. All Rights Reserved.

This material is protected by the copyright laws of the United States and other countries. It may **not** be reproduced, distributed, or altered in any fashion by any entity including other Lucent Technologies Business Units or Divisions without the expressed written consent of the Customer Training and Information Products Organization.

For permission to reproduce or distribute, please contact:

4ESS™ Switch Documentation Customer Information Development Manager (1-888-LTINF06)

Notice

Every effort is made to ensure that the document information is complete and accurate at the time of printing. However, information is subject to change.

Trademarks

4ESS is a trademark of Lucent Technologies

TEKTRONIX is a trademark of TEKTRONIX, Inc.

Ordering Information

To order this document and all associated documentation, use URL: "<http://www.cic.lucent.com>" or one of the following methods:

- a. **Lucent Technologies Employees:** Mail or fax Form IND 1-80.80, available from the Lucent Technologies Customer Information Center, by using the following address or fax number.

Note: Lucent Technologies Business Unit/Division and all required billing information must be provided.

Lucent Technologies Customer Information Center

Attention: Order Entry Department

2855 North Franklin Road

Indianapolis, Indiana 46219-1999

or

Call: 1-888-LUCENT-8 Fax: 1-800-566-9568

- b. **AT&T:** Submit orders by calling 1-800-432-6600 or fax to 1-800-566-9568
- c. **Local Exchange Carriers (LEC):** Process orders through your Technical Information Resource Management (TIRM) coordinator. If you are unsure who your TIRM coordinator is, call 1-888-LUCENT-8
- d. **Federal Government:** Orders must be faxed to the Lucent Technologies Customer Information Center using the following number:
Fax: 1-800-566-9568
- e. **All Others:** Call: 1-888-LUCENT-8 or fax to 1-800-566-9568

Developed by:

Lucent Technologies Systems for Customer Training and Information Products (CTIP)

Lucent Technologies is the successor to the business and assets of AT&T

Network Systems business unit.

Issue 4	DEC 1998
234-355-001	LPG
LEGAL PAGE	000

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

Acceptance NTP-002

All procedures in this volume support acceptance tests.

GENERAL

Procedures in this volume support final verification tests of system evaluation and acceptance requirements for a newly installed 4ESS™ electronic switch. They are the last tests scheduled by the installation force. Final verification tests are performed to ensure integrity of system; namely, its ability to operate normally under adverse operating conditions, to respond to an absolute dead start, and to meet predefined criteria while operating under sustained traffic load for at least 24 hours.

REQUIREMENTS

Requirements for final verification tests are as follows:

- All tests and evaluations shall be performed jointly by operating company personnel and the installation force
- At least one Maintenance Operations Center (MOC) trained technician shall be present throughout these tests
- Significant records of test results must be retained. This includes, but is not limited to, office logs, reporting forms, I/O channel printouts, etc.
- Error Analysis Program (ERAP) "one-liners" shall be transmitted to PECC Diagnostic Center (PDC) every day via data link
- Frame and subsystem prerequisite tests and operational readiness tests shall have been completed

Tests shall be performed in the following sequence:

- 1) Protected AC Power Test

- 2) Low Voltage Test
- 3) DC Power Distribution Test
- 4) No-Cool Test
- 5) System Reinitialization Capability Test
- 6) 24-Hour Run for Record

SYSTEM STATUS

In order for final verification tests to be considered valid, the status of system should be as follows:

- All program overwrites have been removed, except those officially authorized by PECC or Bell Labs
- Generic and office data assembler (ODA) programs are complete and essentially at cutover status
- All CNs designated as critical by PECC have been completed and tested
- Frame and subsystem prerequisite tests and operational readiness tests have been successfully completed (all handbook sections completed except 390)
- Centralized Automatic Message Accounting (CAMA) functions, if required, are available and operational
- Simulated traffic should be applied to the office by the network exercise (NETEX) program. NETEX should be run 16 hours per day and at 100 percent of its load capability
- Integrated Services Digital Network User Part (ISUP) Call Generator (ISCG) is applied to Common Network Interface (CNI) Ring. ISCG can run while NETEX is being run

(Continued on Page 2)

ACCEPTANCE

Issue 4	DEC 1998
234-355-001	NTP
PAGE 1 of 2	002

SYSTEM STATUS (Contd)

- All frames have passed diagnostics sane and are operating in full duplex configuration
- No interrupts or audits are inhibited (pested) except those audits inhibited by NETEX after exercise has started

PRECAUTIONS

Some of final verification tests are disruptive and others are potentially disruptive to normal system operations. Therefore, all work centers should be informed that system-dependent activities could be interrupted while these tests are in progress.

ACCEPTANCE TASKS

Final verification tests consist of the following tasks:

- Perform Protected AC Power Test DLP-500
- Perform Low-Voltage Test (+140 V Battery Plant) DLP-501
- Perform Low-Voltage Test (+24 V Battery Plant) DLP-542
- Perform Low-Voltage Test (-48 V Battery Plant) DLP-543
- Prepare for No-Cool Test NTP-003
- Perform DC Power Distribution Test NTP-004
- Perform No-Cool Test NTP-005
- System Reinitialization Capability:
- Test APS System Reinitialization Capability NTP-006
- Test 1B Processor System Initialization Capability NTP-007
- Perform 24-Hour Run for Record NTP-008

TEST RECORDS

Initial and date each test as it is completed in TABLE A. If any tests cannot be completed satisfactorily, prepare a machine exception report DLP-502 after it has been mutually agreed to by Installation and the operating company.

TABLE A TEST COMPLETION RECORD		
TEST	DATE COMPLETED	COMPLETED BY
Protected AC Power		
Low-Voltage +140 V Battery Plant		
Low-Voltage +24 V Battery Plant		
Low-Voltage -48 V Battery Plant		
DC Power Distribution		
No-Cool		
APS System Reinitialization Capability		
1B Processor System Initialization Capability		
24-Hour Run for Record		

ACCEPTANCE

Issue 4	DEC 1998
234-355-001	NTP
PAGE 2 of 2	002

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

1	Obtain Following Items for Taking Temperature and Relative Humidity Readings: <ul style="list-style-type: none"> • Twenty-four Thermometers Calibrated 20 to 60 Degrees Celsius • Numbering Tags for Thermometers • Cord to Hang Thermometers From Cable Racks • One Humidity Recorder/Indicator for Each Equipment Floor 	—
2	Determine Heat Barrier Requirements for No-Cool Testing	DLP-503
3	Install Heat Barriers	DLP-504
	<i>Note:</i> Installation of heat barriers should be completed 24 to 48 hours before scheduled start of no-cool test	
4	Number Thermometers and Place in Aisles:	
	<i>Note:</i> Thermometers are hung from cable racks 5 feet above floor midway between facing frames, or 1-1/2 feet in front of equipment facing open areas	
	1. Place Two Thermometers in Each 1B Processor Aisle	—
	2. Place at Least Two Thermometers in Each 4ESS Switch Peripheral Aisle	—
5	24-48 Hours Before Scheduled Start of No-Cool Test:	
	1. Record Temperatures in Equipment Areas at Hourly Intervals for Several Hours in Order to Determine Normal Ambient Temperatures	DLP-505
	2. Record Relative Humidity and Continue to Record at 8-Hour Intervals	DLP-505
	3. After Normal Ambient Temperatures Have Been Determined, Adjust Thermostats or Cycle Chillers to Allow Temperatures in Equipment Areas to Rise 8 to 10 Degrees C (14.5 to 18 Degrees F) Above Normal	—
6	Ensure System Operating in Duplex	DLP-506
7	Schedule MSR1 and MPR2 Reports	DLP-507
8	At APS MCRT, Enter Message <code>OP:PLNTSUM,HR!</code> To Obtain Plant Measurements Summary Reports for APS Every Hour	—
	(Continued on Page 2)	

PREPARE FOR NO-COOL TESTS

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

9	Direct 4ESS Switch Administration Center Supervisor to Schedule Hourly Traffic and Plant Measurements Reports Using MSC 5, OMS 1; MSC 20, OMS 0; MSC 20, OMS 1; MSC 21, OMS 0; MSC 22, OMS 0 and MSC 41, OMS 0	-
10	Determine if Library Tape Containing Program To Be Used Resides in File System Enter Message OP:LIBSTAT,FS! To Verify That Library Program LGaNETX Is Loaded on Disk (a = Current Office Generic - 24 for 4E24, etc.)	DLP-544
11	If Library Package Containing Program NETX Does Not Reside in File System	-
	1. Mount Library Tape on 3B Tape Unit	-
	2. Load Library Tape in File System	-
12	Mount Library Tape on 3B Tape Unit	DLP-512
13	Loading an Original Library Tape	DLP-546
14	Loading a Backup Library Tape	DLP-547
15	Set Network Routing to NORM State SET:NETROUT;NORM:MEMN A!	DLP-548
16	Execute NETX Library Program and Set Office Translations to In-Service, If Required	DLP-549
17	Enter NETX Execution Data and Start Exercise	DLP-550
18	Demount Tape on 3B Tape Unit	DLP-551
19	Terminate NETX and Run Audits	DLP-552
20	Set Up Integrated Services Digital Network User Part (ISUP) Call Generator (ISCG) Using Installation Handbook 262, Vol. I - Section 302. Start ISCG. ISCG Can Run While NETEX Is Running	-
21	No-Cool Test Is Conducted in Two Temperature Phases (Intermediate Temperature Phase and High Temperature Phase). Before Performing High Temperature Phase, Office Temperature Must Be Allowed to Rise 8 to 10C (14.5 to 18F) and Run for 6 Hours Without Unmanageable Troubles	-

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

	<i>Caution: A considerable number of trunks will be lost during this test. No attempt will be made to prevent duplex failures; therefore, trunk status is ignored</i>	
1	Verify That All Units Are Powered Up	—
2	Establish Dial-Up Monitor With PECC Diagnostic Center	—
3	Using Office Drawings, Identify All 100-Amp Circuit Breakers That Feed "B" Bus Loads With Panel Markings on Control and Distribution Bays in 415B Power Plant	—
4	After All "B" Bus Load Circuit Breakers Have Been Identified, Trip One "B" Bus Circuit Breaker on 415B Control and Distribution Bay	—
5	Verify That Only Expected Units Power Down	—
	<i>Note: Unit type member numbers must be obtained from local office drawings</i>	—
6	Trip Another "B" Bus Load Circuit Breaker	—
7	Verify That Only Expected Units Power Down	—
8	Continue to Trip "B" Bus Load Circuit Breakers in This Manner Until All "B" Bus Circuit Breakers Have Been Tripped:	
	A. If Equipped With Separate -48 Volt Battery Plant, Identify All "B" Bus Load Circuit Breakers or Fuses on Battery Distribution Bays of -48 Volt Plant	—
	B. Trip One "B" Circuit Breaker or Remove Fuse and Repeat Items 5 Through 7	—
	C. If Equipped With Separate +24 Volt Battery Plant, Identify All "B" Bus Load Circuit Breakers or Fuses on Battery Distribution Bays of +24 Volt Plant	
	D. Trip One "B" Circuit Breaker or Remove Fuse and Repeat Items 5 Through 7	
9	Power Distribution Is Verified if Following Conditions Exist:	
	A. Controller 0s and IPUB 0s Are Powered Up Where Controller 0s and IPUB 0s Should Be Powered Down Instead of Controller 1s and IPUB 1s	—
	B. All Controller 1s, IPUB 1s, Even DIU's (Except DIU 0 Is Powered Up and DIU 33 Is Powered Down), and Odd DIUs Will Be Powered Up	—
	C. All Units on "A" Bus Are Powered Up (Per Local Office Drawings)	—
	D. All Units on "B" Bus Are Powered Down (Per Local Office Drawings)	

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

10	Verify That Processors Are Still Cycling by Inputting RST:PUB 1! and Receiving DGN:STF Message on MTC Channel	-
11	At 415B Power Plant Control and Distribution Bays and -48 Volt Battery Distribution Bays, Recharge Capacitors and Reset All Circuit Breakers That Were Tripped	DLP-508
	<i>Warning: Damage will occur to circuit breaker contacts if the proper steps are not followed when resetting circuit breaker(s) to the ON position</i>	
12	Restart All 98A Converters in SP Matrix Frames That Had Power Removed	-
13	<i>Note:</i> Two or three converters may have to be put on line at a time to avoid an over-current trip-out	
14	Power Up All Frames That Were Powered Down and Restore Them to Service	-

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

	<p><i>Notes:</i> 1. Before starting no-cool test, installation force and operating company shall be in complete agreement that no significant problems are present at intermediate temperature level</p> <p>2. All combustible materials, such as contact cleaner, lubricants, etc., should be removed from test area before No-Cool Tests are performed and only taken into test area when required</p> <p>3. Establish dial-up monitor with PECC Diagnostic Center (PDC) prior to starting 12-hour evaluation period</p>	
1	Remove All Cooling and Air Circulation From System	—
	<i>Warning: During No-Cool Test, aisle temperature in any location must not be allowed to exceed 49°C (120°F)</i>	
2	After Temperatures in at Least 50% of Aisles Have Reached 45°C (113°F), Begin 12-Hour Evaluation Period	—
3	During 12-Hour Evaluation Period:	
	1. Maintain Simulated Traffic by Running NETEX 100% of Time:	—
	A. Start NETEX Exercise	DLP-550
	B. Release NETEX	DLP-552
	2. Run ISCG on CNI Ring for Minimum of 8 Hours	—
	3. Manually Switch APS IOPs at 3-Hour Intervals	—
	4. Record Aisle Temperatures at Hourly Intervals	DLP-505
	5. Record Relative Humidity at 8-Hour Intervals	DLP-505
	6. Clear Faults as Quickly as Possible Without Reducing Elevated Temperature	—
	7. Mark All Failed Circuit Packs NO-COOL or HEAT TEST	—
	8. Use Traps to Locate and Correct Ineffective Machine Attempts (IMAs) if They Become Greater Than 3%	—
	9. Obtain ERAP Data to Identify Interrupts, Interjects, and Base Level Maintenance Reports	—
	(Continued on Page 2)	

PERFORM NO-COOL TESTS

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

3 (Contd)	10. Maintain Detailed Records on Following:	
	A. Replacement of All Circuit Packs, Power Converters, etc.	DLP-509
	B. Out-of-Service Units, Duration, Cause, and Explanation of Nonduplex Operation	—
	C. Description and Reason for Any Phases, Processor Configurations (PCs), or Other Action Required to Recover System	—
	D. Description and Reason for Excessive IMAs	—
	E. Complete Printouts From MTC and SREC 1 Channels	—
	F. Printouts From APS MCRT	—
	G. All Office Trouble Reports (OTRs)	—
4	Monitor TTY Printouts, MCC Indicators, and APS to Ensure That System Is Meeting Test Requirements per 234-382-001	—
5	If Any Test Criteria Is Exceeded During First 6 Hours:	
	1. Correct Any Predominant Fault or Overall Poor System Performance	—
	2. Start Another 12-Hour Evaluation Period (Repeat From Item 3)	—
6	If Any Test Criteria Is Exceeded Following 6th Hour of Test:	
	1. Correct Any Predominant Fault or Overall Poor System Performance	—
	2. Evaluate System for at Least Another 6 Hours	—
7	After 12 Hours Has Elapsed and Test Criteria Is Satisfactorily Completed, Restore System Cooling:	
	<i>Warning: Restoration of cooling must be controlled to insure that aisle temperature does not decrease more than 6°C (10°F) per hour</i>	
	1. Restore Individual Parts of Cooling System, or Cycle Entire Cooling System	—
	2. Continue to Monitor Aisle Temperatures	—
	3. Terminate Test When Hottest Aisle Has Returned to Within 3°C of Normal	—
	(Continued on Page 3)	

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

8	Remove Thermometers From Aisles	-
9	Remove Heat Barriers	-
<i>Warning: Care should be taken when dismantling plastic enclosures to minimize buildup of static charges which could cause damage to circuit components</i>		

PERFORM NO-COOL TESTS

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

	<p><i>Notes:</i> 1. This procedure must be performed before performing Test 1B Processor System Reinitialization Capability procedure</p> <p>2. This procedure will delete 1BFILES. Enough time should be allowed to get to Safe Stop Point in Test 1B Processor System Reinitialization Capability procedure</p> <p>3. If desired results are not obtained for any of the following procedures, discontinue test. When troubles have been cleared by installation force, repeat procedure</p>	
1	Verify That RESTRICT RC is ON (Black on White)	DLP-540
2	Write Backup 1B Processor Generic Tape	DLP-510
3	Perform ODA SAST to Identify Overwrites in Office ODA	DLP-553
4	Write Backup ODA Tape	DLP-513
5	Ensure That NETEX Library Program Is Not Running (OP:MACLI,CLASS LIBU!)	—
6	Write Trunk Out-of-Service List (TOSL) Tape	DLP-514
7	Write Long-Term Storage (LTS) Tape	DLP-515
8	Write Backup NWM Tape	DLP-541
9	Write 1B Processor Traffic and Plant Measurements Tape	DLP-554
	<p><i>Notes:</i> 1. Tapes written in Items 3 through 10 are to be used during Test 1B Processor System Reinitialization Capability procedure</p> <p>2. No overwrites or recent changes should be entered until all system reinitialization capability tests have been completed</p>	
10	Copy Incore Equipment Configuration Database (ECD) to Disk	DLP-517
11	Run File System Audits to Ensure No File System Errors	DLP-518
12	Update Backup Database	DLP-519
13	Write APS Backup Tapes	DLP-559
14	Verify APS Backup Tapes	DLP-558
	(Continued on Page 2)	

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

	Notes: 1. Safe point to temporarily stop this procedure 2. Tapes written in Item 17 are to be used during this procedure	
16	At MCRT, Enter Message OP:AMA;MAPS! and Save Printout for Later Use to Set Up AMA Partitions After APS System Reinitialization	—
17	Enter Message OP:AMA;CONTROLFILE! and Save Printout for Later Use to Set Up AMA Control File After APS System Reinitialization	—
18	Initialize Odd-Numbered Equipped Moving Head Disks (1, 3, 5, 7)	DLP-520
19	Perform APS System Reinitialization	DLP-555
20	Apply Volume Table of Contents (VTOC) to Each Odd-Numbered Equipped Moving Head Disk	DLP-522
21	At One Equipped Even-Numbered Moving Head Disk, Depress ON Button To Spin Up Disk. Allow 2 minutes to allow disk to stop spinning	—
22	At MCRT, Enter Message RST:MHD a! (a = 3, 5, 7)	
23	At MCRT, Enter Message RST:MHD a! (a = MHD in Item 22)	
24	Repeat Items 24 and 25 for Each Equipped Even Numbered Moving Head Disk	
25	Equip APS AMA Partitions, if Required	DLP-523
26	Set Up APS AMA Control File Data, if Required	DLP-524
27	Diagnose CU 0 Using RST Message (RST:CU 0!)	DLP-525
28	Diagnose MHD 0 Using RST Message (RST:MHD 0!)	DLP-526
29	Diagnose IOP 0 Using RST Message (RST:IOP 0!)	DLP-527
30	At MCRT, Enter Message SW:CU!	—
31	Diagnose CU 1 Using RST Message (RST:CU 1!)	DLP-525
32	Diagnose MHD 1 Using RST Message (RST:MHD 1!)	DLP-526
33	Diagnose IOP 1 Using RST Message (RST:IOP 1!)	DLP-527
34	At MCRT, Enter Message OP:OOS! and Determine Out-of-Service Units	—
35	Restore Each Out-of-Service Unit (Except DLNs and DLNEs) Using RST Message. DO NOT Restore Any Unit Unconditionally	—

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

36	At 3B MCRT, Enter Message ALW:DMQ;SRC ADP!	-
37	Run File System Audits to Ensure No File System Errors	DLP-518
38	When APS Is Stable, Copy APS Root to Broot, or Broot to Root	DLP-556

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

	<p><i>Notes:</i> 1. If desired results are not obtained for any of the following procedures, discontinue test. When troubles have been cleared by installation force, repeat procedure</p> <p>2. Items 1 through 30 are being performed to test system reinitialization (SR) of 4ESS electronic switch using APS tape units</p> <p>3. Items 36 through 50 are being performed to test system reinitialization of 4ESS electronic switch using 1B Processor tape transports</p>	
1	Verify That 1B Processor MCC Display Shows 801 – RESTRICT RC is ON (Colored Black on White)	DLP-540
2	Obtain Backup Software Release, Backup ODA, Trunk Out-of-Service List, Network Management (Office Copy) and Long-Term Storage Tapes, and Traffic and Plant Measurement Tape	–
3	At 3B MCRT, if Screen Displays EAI Page, Depress NORM/DISP (PF2) Key	–
4	Enter 101 in Command Mode to Obtain Display Page 101	–
5	Depress CMD/MSG (PF3) Key to Move Cursor to Bottom of Screen	–
6	Mount Backup Software Release Tape on APS Tape Unit MT 0	DLP-512
7	Mount Backup ODA Tape on APS Tape Unit MT 1	DLP-512
8	At 3B MCRT, Enter Message VER:UPDATE:TAPE,MT 0! and Record Software Release Identification Number (4E<xx>yy.zz) for Later Use in LOAD Message	DLP-528
9	Load Software Release on Disk (LOAD:UPDATE:GEN " 4E<yy>yy.zz ",MT 0,NEW!)	DLP-529
	<p><i>Caution: When GENERIC COMPLETE - READY FOR ODA output message is received, update program enters 20-minute wait mode. Input message to process ODA tape must be entered within this time limit or test will be terminated and Item 8 will have to be repeated</i></p>	
10	At 1B MCC, Enter Message VER:UPDATE:TAPE,MT 1! and Record BASE and CONTROL Numbers for Later Use in LOAD Message	DLP-528
	<p><i>Note: After Load ODA message has been entered and Software Release tape has rewound on MT 0, Items 12 and 13 can be performed while ODA is being loaded</i></p>	
11	Load ODA on Disk (LOAD:UPDATE:CONT " aaaabb ",MT 1!)	DLP-530
	<p><i>Caution: When ODA COMPLETE - READY FOR NWM output message is received, update program enters 20-minute wait mode. Input message to process network management must be entered within this time limit or test will be terminated and procedure will have to be repeated from Item 8</i></p>	

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

12	Demount Tape on Idle Tape Unit	DLP-511
13	Mount Network Management Tape on Tape Unit (Item 12)	DLP-512
14	Load Network Management Tape on Disk and Complete Database (LOAD:UPDATE:CONT NWM,MT a!)	DLP-531
	<i>Note:</i> After receiving DATABASE COMPLETE - READY FOR GENERIC RETROFIT output message, loading process is complete	
15	Verify Attached Processor System (APS) 1B FILE Hashed Areas for 0 Errors (VER:APPFILE UPD!)	DLP-557
16	At 3B MCRT, Enter Message INIT:APDRV:FPI!	—
17	Select Processor Configuration	DLP-532
18	Load Trunk Out-of Service List (TOSL) Data into System (LOAD:APPTAPE:TOSL,MT a,FN "/dev/1afile0" or "/dev/1afile1"!))	DLP-535
	<i>Note:</i> VERIFY which file is the UPDATE FILE. At the 3B MCRT, Enter Message DUMP:SCP NORMAL!	
19	Initialize 1B Processor Via Update File on APS	DLP-533
20	At MTC Channel, Enter Message UPD:COMMIT;UPDFILE!. Ensure That UPD:COMMIT COMPLETED TO UPDFILE Message Received	—
	<i>Note:</i> Items 21 through 30 are performed to restore system conditions following initialization of 1B Processor via update file on APS	
21	Allow System to Restore Out-of-Service Units. If Any Units Are Not Restored to Service, Restore Out-of-Service Units Using RST Message, but DO NOT Restore Any Units Unconditionally	—
	<i>Note:</i> Loading of traffic and plant measurement and long-term storage (ODIL) tapes can be done while out-of-service units are being restored	
22	Demount Tapes From Tape Units MT 0 and MT 1	DLP-511
23	Load Traffic and Plant Measurement (TPM) Data Into System and Verify	DLP-516
	<i>Note:</i> Loading of long-term storage data must be started during 7-minute window beginning 4 minutes past any quarter hour	
24	Load Long-Term Storage (ODIL) Data Into System (LOAD:APPTAPE:ODIL,MT a!)	DLP-536
	(Continued on Page 3)	

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

25	At MTC Channel, Enter Message AUD:NUM (43,44,45,66,72)! to Run Audits 43, 44, 45, 66, and 72	-
26	Wait for AUD COMPLETED, 0 ERRORS DETECTED Messages to Print (Audit 43 Takes Approximately 40 Minutes To Complete)	-
27	At 3B MCRT, Enter Message RST:LN00 a! (a = DLN or DLNE Number). Ensure That REPT DLNCM PROC (Pump): LN00-a PUMP COMPLETE IN xxxx MSEC Message Received	-
28	Enter Message RST:LN32 a! (a = DLN or DLNE Number). Ensure That REPT DLNCM PROC (Pump): LN32-a PUMP COMPLETE IN xxxx MSEC Message Received	-
29	Verify CNI Ring Display Pages	DLP-537
30	At MTC Channel, Enter Message OP:MSGRCD,FS!. Ensure That OP:MSGRCD,FS COMPL Message Received. SOME MESSAGES LOST and NG NO MESSAGES BEING SAVED Message May Also Be Received	-

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

1	Establish Dial-Up Monitor With PECC Diagnostic Center (PDC)	—
2	Prepare System for Run for Record:	
	1. Ensure System Operating in Duplex	DLP-506
	2. Ensure That MSR1 and MPR2 Reports Are Correctly Scheduled	DLP-507
	3. At APS MCRT, Enter Message OP:PLNTSUM,HR! To Obtain APS Plant Measurements Summary Reports	—
	4. Remove All System and Unit Pests	—
	5. Ensure That Audits or Audit Messages Are NOT Inhibited	—
3	Load NETEX Library Program on Disk	DLP-546
4	Run NETEX Library Program During 24-Hour Run for Record:	
	1. Start NETEX Exercise	DLP-550
	2. Release NETEX	DLP-552
5	Run ISCG on CNI Ring During 24-Hour Run for Record	—
6	Switch 3B Computer IOPs at 3-Hour Intervals	—
7	Monitor and Maintain System:	
	1. Monitor TTY Printouts, MCC Indicators, and 3B Computer To Ensure That System Is Meeting Test Requirements Per 234-182-001	—
	2. Retain Following Printouts for Post-Test Evaluation: <ul style="list-style-type: none"> • Printouts From MTC Channel • Printouts From SREC1 Channel • Printouts From APS MCRT • ERAP Data Accumulated for Each Shift 	—
	3. Maintain Following Records: <ul style="list-style-type: none"> • Circuit Pack Replacements – Identify Frame, Code, and How Discovered • Number of Major Alarms • Audit Calls by Client 	—

DO THE ITEMS BELOW IN THE ORDER LISTED FOR DETAILS, GO TO

7 (Contd)	3. Maintain Following Records (Contd): <ul style="list-style-type: none"> • Failed Equipment – Include Time Out of Service and Actions Taken for Restoral • Duration of Nonduplex Operation and Equipment Causing Condition • Breakdown of Interrupts by Cause or Symptom • Explanation of Excessive IMAs • Any Abnormal Activity From MOC, MAC, TOC, etc. 	–
	4. Investigate and Clear Sources of All B-, C-, D-, E-, or F-Level Interrupts	–
	5. Investigate and Clear Sources of Excessive Audits	–
	6. Periodically Observe MCC SYSTEM ACTIVITY (Page 108), Noting Traffic Levels and Irregularities	–
	7. If Hourly Measurement Reports Indicate IMAs Have Exceeded 3.0% per Hour, Activate IMA Trap on All Trunks for at Least 5 Minutes	–
	8. Allow Automatic Midnight Diagnostic Routine Exercise To Run as Normally Scheduled	–
8	After System Performance Requirements Have Been Met for 24-Hour Period, Terminate NETEX	DLP-552
9	Stop ISCG	–
10	If Any Temporary Data Was Put Into System for ISCG Testing, Remove Temporary Data	–
11	Zero AMA Configuration Files	DLP-539
12	Equip AMA Partitions, if Required	DLP-523

1. Error code that is printed is 5-digit hex number.
 The three most-significant digits are for an error-code number, and these values and their descriptions are listed below. The two least-significant digits are a unique sequence number for each failure condition so that exact location in program can be determined by developmental organization.

ERROR CODE	EXPLANATION
100	Failure on access of 1BSTAT file
101	UPDATE file is in update mode
102	UPDATE file is unlocked
103	Cannot allocate main memory for merge data
104	Cannot allocate main memory for tape reads
105	Cannot open 1BFILE for reading
106	Cannot open 1BFILE for reading and writing
107	Mismatch of ID tag for tape-only data
108	Failure on seek of 1BFILE
109	Failure on read of 1BFILE
10a	Invalid command line combination
10b	Cannot open tape drive for reading
10c	Cannot read tape
10d	Cannot open scratch file for tape header information
10e	Missing expected EOF
10f	Record size not equal to 1545 bytes
110	Size of ID2FS map on tape not as expected
111	FS address of ID2FS map on tape not as expected
112	MM address of ID2FS map on tape not as expected
113	Size of CS2FS map not as expected

ERROR CODE	EXPLANATION
114	FS address of CS2FS map on tape not as expected
115	MM address of CS2FS map on tape not as expected
116	Size of hash-head table on tape not as expected
117	Size of hashsums area on tape not as expected
118	First word in 3-word block header invalid
119	Tape read error or missing EOF
11a	ODA CS2FS map indicates data in all-generic 32K block
11b	Invalid ODA CS2FS map value when generic map has DDB pointer
11c	Start address of FS-only block less than previous end address
11d	Invalid combination for ODA and generic CS2FS maps
11e	FS address for hash-head table on tape not as expected
11f	MM address for hash-head table on tape not as expected
120	ODA tape hash pointers not in numerical sequence
121	Generic tape hash pointers not in numerical sequence
122	First word in 3-word header for hashsum block invalid
123	Invalid hash pointers
124	Unexpected ID tag on tape
125	Hash collision by data other than generic or ODA
126	Invalid ID tag requested for read tape and write FS
127	Failure on write of 1BFILE
128	Pointer error in ID2FS map for merge data


ERROR CODES

Issue 4	DEC 1998
234-355-001	TAD
PAGE 1 of 2	100

ERROR CODE	EXPLANATION
129	Disagreement in ID2FS map data for hash head table addresses
12a	Disagreement in ID2FS map data for tape header addresses
12b	Disagreement in ID2FS map data for ID2FS and CS2FS addresses
12c	Failure on create of UNIX® file for SYSRBASE
12d	Failure on write of UNIX file for SYSRBASE
12e	Out-of-range MM address for translation to FS address
12f	Cannot translate valid MM address to FS address
130	Invalid condition in collision block
131	Cannot open tape drive for writing
132	Failure on write to tape
133	Pointer error in ID2FS map
134	Disagreement in ID2FS map for network management addresses
135	Failure on create of UNIX file for tape-only data
136	Failure on seek of UNIX file for tape-only data
137	Failure on write of UNIX file for tape-only data
138	Tape is not the required NWM tape
139	Tape is not an SR tape

ERROR CODES

Issue 4	DEC 1998
234-355-001	TAD
PAGE 2 of 2	100



NOTE
 Exact procedures required to perform Inverter test are office dependent and must be arranged through building maintenance personnel

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	500

PERFORM PROTECTED AC POWER TEST

See NOTE.


At 415A Power Plant:

[1] Determine total load on 415A Power Plant
by adding load readings obtained from all
Control and DC Distribution bays

[2] Determine total number of battery
strings in the plant

[3] Multiply total number of battery
strings by 300

[4] Subtract the number obtained in Step 1 from
the number obtained in Step 3; this is the
amperage that must be carried by the
artificial load (load box[es]) that will be
connected to the +140 V Battery Plant




NOTE

If call processing is affected by any of these procedures, discontinue test. When troubles have been cleared, repeat test

Issue 4	DEC 1998
---------	----------


234-355-001	DLP
-------------	-----

PAGE 1 of 3	501
-------------	-----



<i>NOTE</i> If more than one load box is required, each load box will be connected in a separate Control and Distribution Bay	
<i>DANGER 1</i> +152 volts are present on terminals	
<i>DANGER 2</i> If resistance is less than 10,000 ohms, arcing will occur when leads are connected to +140 V Load Bus Bar and the +140 V Discharge Ground Bus Bar	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 3	501

[11] Adjust the load box(es) to carry the amperage determined in Step 4



[12] At AC panel (or Power Distribution System Cabinet) operate circuit breakers to remove power to rectifiers

[13] Monitor voltmeter on **Control and Distribution** bay jacks (using a calibrated 4 1/2-digit digital voltmeter) ever 15 minutes

[14] See WARNING. When voltage has been reduced to +126 volts, set all load box switches to **OFF** (no load)

[15] Disconnect load box(es)

[16] Operate AC input circuit breakers to the **ON** position (released in Step 12)

[17] Verify plant voltage returns to normal (+151.9 volts, and no alarms present)

WARNING

*If the battery plant tests should continue after the voltage has dropped to the specified minimum level, individual cell readings **MUST** be taken immediately and at one-half hour intervals. If the voltage of any cell drops below **1.75 v**, the test must be terminated **IMMEDIATELY** and the batteries recharged at specified voltage for at least 12 hours before the test can be resumed*

Issue 4 DEC 1998

234-355-001 DLP

PAGE 3 of 3

501

PERFORM LOW VOLTAGE TESTS (+140 V BATTERY PLANT)

1. Reproduce this page as needed.
2. Complete one copy for each machine failure.
3. Retain completed copies with Acceptance Test records.

MACHINE EXCEPTION REPORT

What acceptance criteria was not met?

Nature of failure or reason for exception:

Corrective action required:

Responsibility for corrective action:

Name: _____ Organization: _____

Schedule of corrective action:

Issue 4	DEC 1998
---------	----------

234-355-001	DLP
-------------	-----

PAGE 1 of 1	502
-------------	------------

PREPARE MACHINE EXCEPTION REPORT

[1] Obtain equipment (floor) layout or job "T" drawings which identify frames to be tested (should include floor and ceiling dimensions)

[2] On layout or "T" drawings, sketch tentative enclosure around as many adjacent lineups as can be grouped together in one area


[3] Calculate area (ft²) and volume (ft³) of proposed enclosure using dimensions from layout drawing

[4] From TABLE A, Page 3, obtain heat dissipation values (in watts) for frames included within enclosure


[5] Add individual frame heat dissipations to determine total amount of heat released (in watts) by frames within enclosure

[6] Divide total amount of heat released (watts) by volume of proposed enclosure (ft³) to derive watts per cubic foot (Q/V)

[7] Using FIG. 1, Page 5, predict maximum ambient temperature that might be expected



Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 5	503



NOTE 1	
The recommended enclosure material is 6 mil, clear, fire retardant polyvinyl chloride (PVC) plastic sheeting which is available in rolls of varying widths from many suppliers	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 5	503

TABLE A

HEAT DISSIPATION OF 4ESSTM SWITCH FRAMES

FRAME (J NUMBER)	FLOOR PLAN CONVENTION AND FRAME WIDTH	HEAT RELEASE * (WATTS)	FRAME (J NUMBER)	FLOOR PLAN CONVENTION AND FRAME WIDTH	HEAT RELEASE * (WATTS)
1B Processor (J4A023AA-1 to J4A023AD-1)	2'6" 2'6" CC0 CC1	6000	Network Clock (J4A004A)	NCLK 6'6"	920
3B21D Computer System (J3T059A-1 to J3T061A-1)	2'6" 2'6" 2'6" PC 0 & 1 SDC SDC	3234	APS Peripheral Control (PC) (J1C187A-1)	PC 2'2"	2256
Attached Processor Interface (API) (J5A012A)	API 3'3"	870	Power Distribution Frame (J86334D-1)	PDF 2'6"	0
Common Network Interface (CNI) Ring (J3F011E-1)	CNI 2'2"	1680	Power Distribution (PD) Frame - 3B Computer (J86334C)	PD 2'6"	360
Data Set (DS)	DS 2'2"	250	Peripheral Unit Bus Branching (PUBB) (J4A005A)	PUBB 4'4"	1100
Digital Facility Access (DFA) Frame (J3F022A)	DFA 2'6"	384	Remote Measurement System - D2 (RMS-D2) (J1P092A)	RMS-D2 2'6"	1000
Digital Interface Frame Export 1 Domestic (DIF-E1) (J5X059B-1)	6'6" 3'3" DIF-E1 (L1) (L2)	2409	Ringing and Tone Plant (RT) (3500-535)	RT 2'2"	98
Input/Output Processor (IOP) (J5A006D)	IOP 2'2"	540	Service Circuit Controller Cabinet (J4A024A-1)	SCS 2'6"	2183
Miscellaneous Frame A (J4A0104)	MA 2'2"	150	Service Circuit Unit Cabinet (J4A024B)	SCU 2'6"	2138
Miscellaneous Frame B (J4A0105)	MB 2'2"	200	Signal Processor 1 (SP 1) (J4A003F & G)	6'6" 4'4" F(F) SP(F) G(G)	3700 †
Miscellaneous Frame C (J4A0105)	MC 2'2"	200			

* Heat release figures are for a fully equipped frame or frame complex.

† This figure is for a complete complex of one J4A003G frame and two J4A003F frames.

Revised

Issue 4	DEC 1998
234-355-001	DLP
PAGE 3 of 5	503

TABLE A (Contd)

HEAT DISSIPATION OF 4ESS™ SWITCH FRAMES

FRAME (J NUMBER)	FLOOR PLAN CONVENTION AND FRAME WIDTH	HEAT RELEASE* (WATTS)	FRAME (J NUMBER)	FLOOR PLAN CONVENTION	HEAT RELEASE* (WATTS)
Tape/Disk (TD) Cabinet - 3B Computer (J1C186A-1)	TD 2'2"	With tape unit - 1248	Time Slot Interchange (TSI) (J4A001B)	TSI-B 6'6"	1988
		Without tape unit - 2400	Expanded TSI (XTSI) (J4A034A-1)	XTSI 2'6"	2000 for R1 3000 for R2
Time Multiplex Switch (TMS) (J4A002B)	TMS-B 6'6"	1683	Custom Data Services Cabinet-II (J4A024D-1)	CDSU-II 2'6"	2400

* Heat release figures are for a fully equipped frame or frame complex.

‡ This figure is for initial bay. Wattage dissipation for supplementary bay would be the same. Heat dissipation for a Battery Distribution Fuse Bay is insignificant.

Revised

Issue 4	DEC 1998
234-355-001	DLP
PAGE 4 of 5	503





FIG. 1 - Maximum Temperature Prediction For No-Cool Test

Reissued


Issue 4	DEC 1998
234-355-001	DLP
PAGE 5 of 5	503



NOTE 1
 It is not recommended that large sheets of plastic be taped directly to ceiling because tape tends to soften at high temperatures and will not support any appreciable weight


*WARNING 1
 Do not use metal staples to fasten sheets of plastic together since there is a possible hazard of staples falling into equipment when enclosure is disassembled*

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	504




NOTE 1
 Certain units not critical to machine operation may remain out of service, such as, phase announcement system, CCIS terminals, certain I/O units, and the ringing, tone, and interrupter plant. All other units must be in service to continue test

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	506



NOTE 1	
If report has been previously scheduled, existing schedule data will be displayed	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 5	507


SCHEDULE MSR1 AND MPR2 REPORTS



NOTE 2	
If hourly reports are desired at all displayed times for each day, every parentheses should contain plus (+).	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 5	507

SCHEDULE MSR1 AND MPR2 REPORTS

[15] In days' columns, type plus (+) signs in parentheses of each scheduled time desired [NOTE 2, Page 2]



SCHEDULE MSR1 AND MPR2 REPORTS

Issue 4	DEC 1998
234-355-001	DLP
PAGE 3 of 5	507

In TYPE column:

[22] Delete plus (+) sign from parentheses preceding HOURLY

[23] Type plus (+) sign in parentheses preceding DAILY

In PART OF DAY column:

[24] Delete plus (+) sign from parentheses preceding 1230-2330

[25] Type plus (+) sign in parentheses preceding 0030-1130

In days' columns:


[26] Delete all plus (+) signs from parentheses

[27] Type plus (+) sign in parentheses for time of day when daily report is desired

Type, part of day, and time of day selected


AND

[28] Depress SEND key



DSPLY SENT AT (time) appears on upper right-hand portion of page

[29] Depress SEND key



CHNGE SENT AT (time) appears on upper right-hand portion of page. Page displayed showing changes that were made

AND

One daily report scheduled

Page 5

SCHEDULE MSR1 AND MPR2 REPORTS

Issue 4	DEC 1998
234-355-001	DLP
PAGE 4 of 5	507


In NAME column:


[30] Delete plus (+) sign from parentheses preceding daily report just completed

[31] Type plus (+) sign in parentheses preceding other daily report to be scheduled

In days' columns:

[32] Type plus (+) sign in parentheses for time of day when daily report is desired







WARNING

*If **CAP CHG** lamp remains bright without any dimming, DO NOT RESET CIRCUIT BREAKER. This indicates grounded output feeder lead or grounded condition at the ABC. Damage will occur to circuit breaker contacts if circuit breaker is reset*

RECHARGE CAPACITORS AND RESET CIRCUIT BREAKERS ON CONTROL AND DISTRIBUTION BAY - 415B POWER PLANT

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	508






```

COPY GEN FROM NORM FILE
10 TAPE FILES WRITTEN
20 TAPE FILES WRITTEN
30 TAPE FILES WRITTEN
.
.
n TAPE FILES WRITTEN
GEN TAPE WRITTEN
  
```

FIG. 1 - Sample Printout of Generic Backup Tape Write



REMOVE TAPE FROM 3B TAPE UNIT OR DIGITAL AUDIO TAPE (DAT) UNIT

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 3	511

[8] At control panel, if **ON LINE** lamp is on, depress **ON LINE** switch

[9] If tape is not at BOT, depress **REWIND** switch

LOAD POINT
LED lights

Tape rewinds
to end of tape
and stops


[10] Depress **REWIND** switch

[11] On tape unit,
open dust cover

[12] Rotate supply (upper) hub knob counterclockwise until all of tape is rewound

[13] On supply (upper) hub, raise hub tab and remove tape reel

[14] Return hub tab to locked down position; then close dust cover



REMOVE TAPE FROM 3B TAPE UNIT OR DIGITAL AUDIO TAPE (DAT) UNIT

Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 3	511





FIG. 2 - 4-mm Tape




FIG. 1 - DAT Unit






FIG. 1

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 4	512



MOUNT TAPE ON 3B TAPE UNIT OR DIGITAL AUDIO TAPE (DAT) UNIT

Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 4	512

[14] If tape is to be written, attach write-enable ring on supply reel

[15] If **LOGIC OFF** LED lighted, touch **LOGIC ON** switch

[16] Open dust cover and verify circuit breaker at side 1

[17] See FIG. 2. Place supply reel on hub and depress hub latch

[18] Thread tape from bottom of supply reel along path as shown in FIG. 2

[19] Hold end of tape against take-up reel and wrap several turns clockwise by rotating reel; then close dust cover

[20] At control panel, touch **LOAD/REWIND** switch





FIG. 2

Issue 4	DEC 1998
234-355-001	DLP
PAGE 3 of 4	512





FIG. 3 - 4-mm Tape

[27] See NOTE 1 and CAUTION 1. At available in-service digital audio tape (DAT) unit (EQL 11-124 or 62-124), carefully insert 4-mm tape [FIG. 4]





FIG. 4 - DAT Unit

NOTE 1
The 4-mm tape length must be 90 M

CAUTION 1
Care must be taken when inserting the tape into the DAT unit. Tape must not be forced


Issue 4	DEC 1998
234-355-001	DLP
PAGE 4 of 4	512


MOUNT TAPE ON 3B TAPE UNIT OR DIGITAL AUDIO TAPE (DAT) UNIT



WRITE BACKUP 1B PROCESSOR ODA TAPE

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 3	513







```

COPY ODA FROM NORM FILE
10 TAPE FILES WRITTEN
20 TAPE FILES WRITTEN
.
.
n TAPE FILES WRITTEN
ODA TAPE WRITTEN
  
```


FIG. 1 - Sample Printout of ODA Backup Tape Write






Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 3	514

TABLE A	
MESSAGE NUMBER	OUTPUT MESSAGES
1	COPY APPTAPE TYPE: TOSL, WRITTEN mm/dd/yy hh:mm
2	COPY APPTAPE ADDRESS RANGE aaaaaaaa – bbbbbbbb STARTED,FILE /dev/lafileX
3	COPY APPTAPE ADDRESS RANGE aaaaaaaa – bbbbbbbb COMPLETED
4	COPY APPTAPE COMPLETED
mm/dd/yy hh:mm = month/day/year hour:minute tape was written aaaaaaaa = starting TOSL address through bbbbbbbb = ending TOSL address written	





NOTE 1	
Writing of LTS tape must be initiated during 7-minute window beginning 4 minutes past any quarter hour. If COPY message is not entered during this window, an RL will be received	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 3	515

TABLE A	
MESSAGE NUMBER	OUTPUT MESSAGES
1	COPY APPTAPE TYPE: LTS, WRITTEN mm/dd/yy hh:mm
2	COPY APPTAPE ADDRESS RANGE aaaaaaaa – bbbbbbbb STARTED,FILE /dev/lafileX
3	COPY APPTAPE ADDRESS RANGE aaaaaaaa – bbbbbbbb COMPLETED
4	COPY APPTAPE COMPLETED
mm/dd/yy hh:mm = month/day/year hour:minute tape was written aaaaaaaa = starting LTS address through bbbbbbbb = ending LTS address written	

[1] Obtain TPM tape and verify that write enable ring is removed

[2] Mount TPM tape on available APS tape unit [DLP-512]

[3] At 3B MCRT, enter message:
VER:UPDATE:TAPE,MT a!
This will display the tape header of tape which is used for the AUD: message

[4] VERIFY or LOAD the TPM tape using OPTIONS 1,2, or 3

Option 1:

To VERIFY the TPM tape and file system data in the noncorrecting mode, enter at the 1B MTC Terminal:
AUD:TPM,TD a:NGC!

Option 2:

To VERIFY the TPM tape and file system data in the correcting mode, enter at the 1B MTC terminal:
AUD:TPM,TD a:CORR!

Option 3:


To LOAD the TPM tape to the file system enter at the 1B MTC Terminal: AUD:TPM,TD a:UCL!

NOTE:

[a] NCG - Audit the data in the noncorrecting mode

[b] CORR - Audit the data in the correcting mode.1

[c] UCL - Load data from tape to file system in the area specified by the system maps




Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 2	516

[5] Wait for audit to complete.
 Expecting the following messages:
 [a] AUD:TPM;NCG ABORTED OR
 [b] AUD:TPM;NCG IN PROGRESS
 0 ERROR(S) IN CS2FS MAP DETECTED


 AUD:TPM;NCG IN PROGRESS
 0 ERROR(S) IN ID2FS MAP DETECTED


 AUD:TPM;NCG IN PROGRESS
 0 ERROR(S) IN HASH TABLES DETECTED

 AUD:TPM;NCG IN PROGRESS TAPE DONE
 AWAITING INSTRUCTIONS.
 REPT:DEMOUNT TAPE



Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 2	516






NOTE 1	
It may take several minutes before FORM EXECUTED is displayed	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 2	517

[1] At MCRT, enter message
OP:STATUS:FILESYS!

[2] Using ROP printout, determine if /dev/root (system running on root) or /dev/broot (system running on broot) listed and record

[3] At MCRT, enter message, replacing /x/x with one file in TABLE A associated with running file system (Step 2)
AUD:FSBLK 1,INS"/x/x"!

TABLE A	
SYSTEM RUNNING ON	
ROOT	BROOT
/dev/root	/dev/broot
/dev/db	/dev/bdb
/dev/etc	/dev/betc
/dev/log	
/dev/tdas	



[9] At MCRT, enter message replacing /x/x with one file in TABLE B associated with running file system (Step 2, Page 1)
 AUD:FSLINK 1,INS"/x/x!




TABLE B	
SYSTEM RUNNING ON	
ROOT	BROOT
/dev/root	/dev/broot
/dev/db	/dev/bdb
/dev/etc	/dev/betc
/dev/log	
/dev/tdas	

[12] At MCRT, enter message replacing /x/x with file entered in Step 9 that is in error
 AUD:FSLINK 1,INS"/x/x";CORR!

[14] Repeat from Step 9 for next file in TABLE B




TABLE A	
MESSAGE NUMBER	OUTPUT MESSAGE
1	INH RCV COMPLETED 4ESS INH RCV COMPL RECENT CHANGE INHIBIT ON




TABLE B	
MESSAGE NUMBER	INPUT MESSAGE
1	EXC:QCOPY:TOROOT!
2	EXC:QCOPY:TOBROOT!

TABLE C	
MESSAGE NUMBER	OUTPUT MESSAGE
1	INH RCV COMPLETED 4ESS INH RCV COMPL RECENT CHANGE INHIBIT OFF

NOTE 1 This command requires several minutes to complete	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 2	519

At MCRT:


[1] Enter message RMV: a,b!
a = unit
b = 1,3,5 or 7

[2] Enter message
INIT:MHD 1;VFY!

[3] Ensure that
INIT MHD 1 COMPLETED
message is received

[4] Enter message
INIT:MHD 3;VFY!


[5] Ensure that
INIT MHD 3 COMPLETED
message is received



At MCRT:

[7] Enter message
INIT:MHD 5;VFY!


[8] Ensure that
INIT MHD 5 COMPLETED
message is received



Revised

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 2	520

INITIALIZE ODD-NUMBERED EQUIPPED MOVING HEAD DISKS (MHDs)




INITIALIZE ODD-NUMBERED EQUIPPED MOVING HEAD DISKS (MHDs)

Revised

Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 2	520

[1] Obtain APS backup tape-only program (TOP) tape, a complete set of backup generic (RT0-x) tapes and backup database (DB) tape made immediately after last retrofit

[2] Select available APS tape units to mount TOP tape



[5] Mount tape-only program (TOP) tape on APS tape unit [DLP-512]

[6] On APS MCRT terminal depress **EA DISP** key to obtain EAI page

[7] On APS MCRT terminal EAI page, enter poke command 14 in command mode to clear EAI page

PERFORM ATTACHED PROCESSOR SYSTEM (APS) SYSTEM REINITIALIZATION (SR)

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 8	521






TABLE A
SELECTED CU AND ASSOCIATED PRIMARY/SECONDARY MHDs

SELECTED CU	PRIMARY MHD	SECONDARY MHD
CU0	MHD0	MHD1
CU1	MHD1	MHD0



NOTE 1
 Successful completion of TOP tape load is indicated by the alternate printing of the following PRMs on APS read-only printer (ROP):
 PRM_0 E1a0 5100 0040 0000 7x xx xx
 PRM_0 E1a0 993B 10AD 10AD 7x xx xx
 a = 6 or 7

Issue 4	DEC 1998
234-355-001	DLP
PAGE 3 of 8	521



NOTE 2
 During loading of generic (RT0-x) tape, a series of PRMs will be printed that contain status information pertaining to load

Issue 4	DEC 1998
234-355-001	DLP
PAGE 4 of 8	521





FIG. 1 - Sample Layout of PRM Message

**PERFORM ATTACHED PROCESSOR SYSTEM (APS) SYSTEM
REINITIALIZATION (SR)**

Issue 4	DEC 1998
234-355-001	DLP
PAGE 5 of 8	521









FIG. 2 - Sample Layout of PRM Message

NOTE 3	
One or two failing PRMs among many successful PRMs does not indicate system sanity is in jeopardy	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 7 of 8	521



**PERFORM ATTACHED PROCESSOR SYSTEM (APS) SYSTEM
REINITIALIZATION (SR)**

Issue 4	DEC 1998
234-355-001	DLP
PAGE 8 of 8	521





Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	522

APPLY VTOC TO EACH ODD-NUMBERED EQUIPPED MHD

[1] At APS MCRT terminal, enter
OP:AMA;MAPS! _____

[2] Using printout, determine if
partitions need to be
equipped _____






```


REPT AMA CONFIG FILE FOR a STREAM
      NUMBER OF EQUIPPED PARTITIONS b
      TOTAL NUMBER OF AMA BLOCKS c
      d e f


a = IC, OC or DF
b = Number of AMA partitions equipped
    for this stream
c = Number of AMA blocks for this stream
d = AMA partition number
e = AMA partition file name
f = Number of AMA blocks for this partition
  
```

FIG. 1 – Sample Output Message Indicating Successful Equipage of Partition

Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 5	523








Issue 4	DEC 1998
234-355-001	DLP
PAGE 5 of 5	523

[1] At APS MCRT terminal, enter
OP:AMA;CONTROLFILE!

[2] Using printout, determine if
control file data needs to
be set up



SET UP ATTACHED PROCESSOR SYSTEM (APS) AMA CONTROL FILE DATA

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 5	524





TABLE A AMA IC STREAM CONTROL FILE DATA INPUT MESSAGES	
MESSAGE NUMBER	INPUT MESSAGE
1	SET:AMA;CONTROL;IC:OFFICEID a,EXPDATE b,OPTION TAPE!
2	SET:AMA;CONTROL;IC:MT c,START d,STOP e,TAPEID "f"!
3	SET:AMA;CONTROL;IC:OFFICEID a,START d,STOP e!
4	SET:AMA;CONTROL;IC:OPTION TP,HOCPSWD g,BACKUPSWD h!
a = Office ID assigned by HOC (6 digits) b = Entered number of days until AMA tape expires c = Default tape drive number for automatic tape process d = Start time for automatic tape writing or teleprocessing (hh,mm) e = Stop time for automatic tape writing or teleprocessing (hh,mm) f = Tape data set ID g = HOC password (10 digits) h = Backup HOC password (10 digits)	

Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 5	524

[10] At APS MCRT terminal, enter
 SET:AMA;CONTROL;IC:DF a!
 a = Deferred format feature
 switch setting (ON or OFF)

[11] At APS MCRT terminal,
 enter SET:AMA;CONTROL;IC:FAST a!
 a = Fast Stream Option indicating
 which office stream is fast
 (IC or OC)



Issue 4	DEC 1998
234-355-001	DLP
PAGE 3 of 5	524

```

REPT AMA CONTROL FILE AUDIT FOR a STREAM
OFFICE ID b
DAYS UNTIL EXPIRATION c
PROCESS START TIME d
PROCESS STOP TIME e
DEFAULT MT FOR AUTO TAPE START f
AMA OPTION IS g
DATA TRANSFER h MANUALLY INHIBITED
AMAT PASSWORD i
HOC PASSWORD j
BACKUP HOC PASSWORD k
PASSWORD FROM LAST SESSION x
TAPE SESSION IS NOT IN PROGRESS
TELEPROCESSING SESSION IS NOT IN PROGRESS
AUTOMATIC TAPE WRITING x INHIBITED
TAPE SEQUENCE NUMBER x
TAPE DATA SET ID l

```

```

a = IC or OC
b = Office identification
c = Number of days until tape expires
d = Start time in hours and minutes
e = Stop time in hours and minutes
f = Default tape drive for AMA function
g = TAPE or TELEPROCESSING
h = IS or IS NOT
i = AMA teleprocessing password
j = HOC password
k = Backup HOC password
l = Tape data set ID
x = Don't care

```

FIG. 1 – Sample Output Message Indicating Successful Equipage of Control File

Issue 4	DEC 1998
234-355-001	DLP
PAGE 4 of 5	524






TABLE B AMA OC STREAM CONTROL FILE DATA INPUT MESSAGES	
MESSAGE NUMBER	INPUT MESSAGE
1	SET:AMA;CONTROL;OC:OFFICEID a,EXPDATE b,OPTION TAPE!
2	SET:AMA;CONTROL;OC:MT c,START d,STOP e,TAPEID "f"!
3	SET:AMA;CONTROL;OC:OFFICEID a,START d,STOP e!
4	SET:AMA;CONTROL;OC:OPTION TP,HOCPSWD g,BACKUPSWD h!
a = Office ID assigned by HOC (6 digits) b = Entered number of days until AMA tape expires c = Default tape drive number for automatic tape process d = Start time for automatic tape writing or teleprocessing (hh,mm) e = Stop time for automatic tape writing or teleprocessing (hh,mm) f = Tape data set ID g = HOC password (10 digits) h = Backup HOC password (10 digits)	

SET UP ATTACHED PROCESSOR SYSTEM (APS) AMA CONTROL FILE DATA




DIAGNOSE CONTROL UNIT (CU) USING RST MESSAGE

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	525




NOTE 1	
The disk file controller (DFC) must be in service before the MHD can be diagnosed. Associated 'S' bus must be in service	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	526



DIAGNOSE INPUT/OUTPUT PROCESSOR (IOP) USING RST MESSAGE

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	527



TAPE TYPE: GEN
 GENERIC 4E<19>4A.01 ← Record This Value
 MOST RECENT OFL GENERATION: YR 94,MON 03,DAY 04 AT 11:28
 THIS TAPE WRITTEN: YR 94,MON 03,DAY 04 AT 17:19
 FS IDS: 0000000000000010,TAPE IDS: 0000000011111111
 PARTL UPD FLG: 0,PHASE REQD: 0001000

FIG. 1 – Sample Generic Tape Header Printout

TAPE TYPE: ODA
 BASE 908F,CONTROL H0 ← Record These Values
 ORIGINAL GENERIC 4E<G19>.4R
 MOST RECENT OFL GENERATION: YR 94,MON 03,DAY 05 AT 16:23
 THIS TAPE WRITTEN: YR 94,MON 03,DAY 09 AT 08:23
 FS IDS: 0000000000001000,TAPE IDS: 0000000011110100
 PRTL UPD FLG: 0,PHASE REQD: 0001000

FIG. 2 – Sample ODA Tape Header Printout

RECORD TAPE HEADER INFORMATION

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	528

[1] Determine Software Release Identification number recorded earlier

[2] At MCRT, enter message
 LOAD:UPDATE:GEN "a",MT b,NEW!
 a = Software Release Identification number (Step 1)
 b = Tape unit number with software release tape mounted

[3] Observe printout and determine if any TABLE A response was received





TABLE A	
RESPONSE	CORRECTIVE ACTION
INVALID TAPE ID – ENTER AGAIN	Repeat from Step 2 with correct Software Release Identification number
TAPE DRIVE NOT READY – CORRECT AND ENTER AGAIN	Correct tape drive problem and repeat from Step 2

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 2	529



```

GENERIC RETROFIT
TAPE HEADER
      .
      .
      .
TAPE FILE 10 LOADED TO FS
TAPE FILE 20 LOADED TO FS
TAPE FILE 30 LOADED TO FS
      .
      .
      .
TAPE FILE n LOADED TO FS

GENERIC COMPLETE - READY FOR ODA
  
```

FIG. 1 - Sample Software Release Load Printout

[1] Determine BASE and CONTROL numbers recorded earlier

[2] At MCRT, enter message

LOAD:UPDATE:CONT "ab",MT c!

a = BASE number (Step 1). Must be 4 characters long.
Spaces are used after BASE number if not 4 characters long

b = CONTROL number (Step 1). Must be 2 characters long.
Space is used after CONTROL number if not 2 characters long

c = Tape unit number with ODA tape mounted

[3] Observe printout and determine if any TABLE A response was received

AND

[4] Was any response in TABLE A received

No


Page 2

Yes

[5] Using TABLE A, take corrective action associated with response that was received

TABLE A	
RESPONSE	CORRECTIVE ACTION
INVALID TAPE ID – ENTER AGAIN	Repeat from Step 2 with correct BASE and CONTROL numbers
TAPE DRIVE NOT READY – CORRECT AND ENTER AGAIN	Correct tape drive problem and repeat from Step 2
WRONG GENERIC – CHANGE TAPE AND ENTER AGAIN	Demount wrong ODA tape. Obtain correct tape and mount on tape drive. Repeat from Step 2

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 2	530



```

TAPE HEADER
      .
      .
TAPE FILE 10 LOADED TO FS
      .
TAPE FILE n LOADED TO FS

ODA COMPLETE - READY FOR NWM
  
```

FIG. 1 - Sample ODA Load Printout

[1] See NOTES 1 and 2.

At 3B MCRT, enter message

LOAD:UPDATE:CONT NWM,MT a!

a = Tape unit/DAT unit number with network management tape mounted (0 or 1)

[2] Observe printout and determine if any TABLE A response was received





TABLE A	
RESPONSE	CORRECTIVE ACTION
TAPE DRIVE NOT READY – CORRECT AND ENTER AGAIN	Correct tape drive problem and repeat from Step 2
WRONG GENERIC – CHANGE TAPE AND ENTER AGAIN	Demount wrong network management tape. Obtain correct tape and mount on tape drive. Repeat from Step 2
INVALID COMMAND - ENTER AGAIN	Repeat from Step 2

NOTES

- When network management is loaded satisfactorily, system will complete building data base
- After receiving MAPPING DYNAMIC DATA FROM NORMAL FILE output message, WAITING FOR 4 TO 13 MINUTES PAST QUARTER HOUR may be received. System will automatically map dynamic data when in proper window


Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 2	531




```

TAPE HEADER
:
:
TAPE FILE 10 LOADED TO FS
NWM COMPLETE
WRITE MERGE DATA AND ZERO FS AREAS
MAPPING DYNAMIC DATA FROM NORMAL FILE
DATABASE COMPLETE - READY FOR a
  
```

FIG. 1 - Sample Network Management Load Printout









TABLE A	
If Active	Poke
CC 00	10
CC 01	11
PS 00	20
PS 01	21
PSB 00	22
PSB 01	23
CSB 00	30
CSB 01	31
IFB 0	40
IFB 1	41
AUB 0	42
AUB 1	43


NOTES

1. Generally both IF Buses are active. Make the IF Bus active that corresponds to the active AUI. For example, if AUI 0 is active, make IF Bus 0 active.
2. Generally both AU Buses are active. Make the AU Bus active that corresponds to the active API. For example, if API 0 is active, make AU Bus 0 active.



[1] See NOTE 1.

[2] At 1B MCC EAI page,
enter poke command **01**
(**HARD A** and **VERRIDE IN EFFECT**
indicators will become
black on purple)




NOTE 1

As soon as **HARD A** is poked, **CC, PS, CS, IFB, IF, AU, CMPL**, will become black on red. When corresponding hardware units are configured, this indicator will return to white on black and when processor configuration is complete, **CMPL** lamp will become black on green

Issue 4	DEC 1998
---------	----------

234-355-001	DLP
-------------	-----

PAGE 1 of 9	533
-------------	-----






INITIALIZE 1B PROCESSOR VIA UPDATE FILE ON APS

Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 9	533

[11] At APS MCRT, enter message INIT:APDRV:FPI!

[12] At 1B MCC EAI page, poke currently selected CC to extinguish indicator and then poke other CC to select indicator (purple on white)

[13] Enter poke command 01 (HARD A and OVERRIDE IN EFFECT will become black on purple)



[16] If system did not recover on update file system, enter poke command **01** on MCC to release override (**OVERRIDE IN EFFECT** indicator is replaced with **NO OVERRIDE**)

Page 4

Step 6,
Page 2






TABLE A
1B PROCESSOR MANUAL CONFIGURATIONS AND ASSOCIATED POKE COMMANDS

MANUAL SEQUENCE	OVERRIDE CONTROL SELECTIONS												
	PC STATE	CC0	CC1	PS0	PS1	PSB0	PSB1	CSB0	CSB1	IFB0	IFB1	AUB0	AUB1
1	40	10		20		22		30		40		42	
2	41		11		21		23		31		41		43
3	52		11	20			23	30			41	42	
4	53		11		21	22			31	40			43
5	66		11	20			23		31	40			43
6	50	10		20		22		30			41	42	
7	51	10			21		23		31	40			43
8	65	10			21	22		30			41	42	
9	67	10			21	22		30			41	42	
10	64		11	20		22			31	40			43
11	74		11	20		22			31		41		43
12	77		11		21	22		30		40		42	
13	76	10		20			23		31		41		43
14	75	10			21		23	30		40		42	
15	43	10			21	22			31		41		43
16	42		11	20			23	30		40		42	

INITIALIZE 1B PROCESSOR VIA UPDATE FILE ON APS





INITIALIZE 1B PROCESSOR VIA UPDATE FILE ON APS

Issue 4	DEC 1998
234-355-001	DLP
PAGE 7 of 9	533

[35] Ensure that system comes up with no duplex failures and that out-of-service units are being restored

At 1B MCC EAI page:


[36] Verify that none of the **PHASE IN PROG** fields have been lighted in the last 30 seconds


[37] Verify that **SYSTEM ACTIVITY** fields are working (Page 108)

[38] Enter poke command **70** to release **DISABLE AUTO PC** field

DISABLE AUTO PC
field white on
black

[39] Reset system clock, if necessary
[DLP-534]






[1] At MTC channel, type in, but do not send, partially completed message **SET:CLK:DAY** a,DATE bbccdd,TIME eeffgg!
 (Complete everything except minutes and seconds)
 a = Day (SUN, MON, TUE, etc.)
 bbccdd = Month, day and year
 eeffgg = Hour, minute and second

[2] Call U.S. Bureau of Standards Time Announcement, 303-499-7111, and listen for time announcement [NOTE 1]

[3] After time announcement is made, add minute announced plus 1 and 00 seconds to message

[4] Return cursor to start of message

[5] At next time announcement, depress **SEND** key; instant tone is heard



NOTE 1	
Time announcements are made every minute on the minute. Hours announced are in Greenwich Mean Time	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	534

[1] Obtain trunk out-of-service list tape and mount without write-enable ring on APS tape unit [DLP-512]

[2] See NOTE. At 3B MCRT, enter message Load Trunk Out-of Service List (TOSL) Data into System (LOAD:APPTAPE: TOSL,MT a, FN "/dev/lafile0" or "/dev/lafile1"!)





TABLE A	
MESSAGE NUMBER	OUTPUT MESSAGES
1	APPTAPE TYPE: TOSL, WRITTEN mm/dd/yy hh:mm
2	APPTAPE ADDRESS RANGE aaaaaaaa - bbbbbbbb STARTED
3	APPTAPE ADDRESS RANGE aaaaaaaa - bbbbbbbb COMPLETED
4	APPTAPE COMPLETED

NOTE VERIFY which file is the UPDATE FILE. At the 3B MCRT, Enter Message DUMP:SCP NORMAL!	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	535

[1] Obtain long-term storage tape and mount without write-enable ring on APS tape unit [DLP-512]

[2] See NOTE 1. At MCRT, enter message LOAD:APPTAPE:ODIL,MT a!
a = tape unit number with tape mounted




TABLE A	
MESSAGE NUMBER	OUTPUT MESSAGES
1	APPTAPE TYPE: LTS, WRITTEN mm/dd/yy hh:mm
2	APPTAPE ADDRESS RANGE aaaaaaaa – bbbbbbbb STARTED
3	APPTAPE ADDRESS RANGE aaaaaaaa – bbbbbbbb COMPLETED
4	APPTAPE COMPLETED
mm/dd/yy hh:mm = month/day/year hour:minute tape was written aaaaaaaa = starting LTS address through bbbbbbbb = ending LTS address written	

NOTE 1
Loading of LTS tape must be initiated during 7-minute window beginning 4 minutes past any quarter hour. If LOAD message is not entered during this window, an RL will be received

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	536

At APS MCRT:

[1] If EAI page is displayed, depress
NORM/DISP (PF2) key

[2] Enter 1106 in command mode
to obtain display page 1106

[3] Verify that all equipped Common Network
Interface (CNI) ring nodes are ACT NORM

[4] Enter 403 to obtain all equipped
ring node units

[5] Verify that all equipped CNI ring nodes
are ACT NORM


[6] Enter 1107 to obtain display page 1107

[7] Verify that one 1-way IN DLN, one 1-way
OUT DLN and two standby DLN's are present

[8] Verify that stream states are Active/Standby
and in Two-Way mode


[9] Enter 1108 to obtain display page 1108


[10] Verify all equipped signaling links are
available (enter 406 for next page or 407
for previous page until all links verified)



VERIFY CNI RING DISPLAY PAGES


Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	537





**PERFORM ZERO START WITH EMERGENCY MODE —
MINIMUM CONFIGURATION OPTION**

Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 14	538



**PERFORM ZERO START WITH EMERGENCY MODE –
MINIMUM CONFIGURATION OPTION**

Issue 4	DEC 1998
234-355-001	DLP
PAGE 4 of 14	538

At 1B MCC:

[21] Enter poke command 01

[22] At 1B MCC EAI page, reset
the all zeroes configuration
(CC 0, PS 0, PSB 0, CSB 0,
IFB 0, and AUB 0)

[23] Select the all 1s configuration
(CC 1, PS 1, PSB 1, CSB 1,
IFB 1, and AUB 1)

[24] Enter poke ESC , then press
and hold CONTROL while
pressing x

MUP 1 switches
to active

[25] Enter poke command 602

AND

[26] Repeat
from Step 17,
page 4

**PERFORM ZERO START WITH EMERGENCY MODE —
MINIMUM CONFIGURATION OPTION**


Issue 4	DEC 1998
234-355-001	DLP
PAGE 5 of 14	538

[27] Note that following messages are printed on MTC channel
(the numbers will vary depending on version of
firmware and generic):

FIRMWARE VERSION NUMBER 33356531
SYSRMAIN LISTING NUMBER 03454136

[28] After approximately 15 seconds, look for
following message to print [Fig. 1, Page 3]:
PS FOUND: LOADING PS 0


[29] After PS FOUND: LOADING PS 0 is printed,
observe that zeroes in code display
change to 14XXXXXX and continue changing at
a rapid rate



[30] Observe that 14000000
is printed on MTC channel
and every 7-8 seconds another
address prints

[31] After addresses have been changing for at
least 1 minute, and/or several addresses
have been printed, depress **SR** key on tape
transport that has ODA tape mounted

[32] See NOTE. Observe generic loading progress at
TTY or on 1B MCC (EAI page) code field



NOTE

It will take 25-30 minutes for generic load to complete. If any errors occur during loading process, addresses will stop changing and **FAIL ADDR** display on EAI page will light. If **FAIL ADDR** display does not light when addresses stop changing, generic load is successful. **WAITING NEXT TAPE** is printed after last generic address

**PERFORM ZERO START WITH EMERGENCY MODE —
MINIMUM CONFIGURATION OPTION**

Issue 4	DEC 1998
234-355-001	DLP
PAGE 7 of 14	538

[33] When addresses stop changing and WAITING NEXT TAPE is printed, poke Soft A (poke 02), Phase 4 request on 1B MCC EAI page

[34] See NOTE and Fig. 1, Page 3. Observe loading progress on TTY or on code field on EAI page

[35] Wait until addresses stop advancing, then verify receipt of following TTY output messages [Fig. 1]:

DISK DATA IS LOADED
 RECOVER:SR COMP
 CHANNEL IDLE
 * 00 A-LEV PCRVR CONFIGURED

At 1B MCC (EAI page) EMER CFG section:

[36] Verify that MIN is lighted black on purple


At 1B MCC (EAI page):

[37] Poke 63 to turn off NORM SR (black on green from black on purple)


At 1B MCC FORCE FUNCTION section (EAI page):

[38] Poke 01 to release

OVERRIDE IN EFFECT



ACTIVATE-OVERRIDE
 IN EFFECT is
 off



Page 9

NOTE
 It takes approximately 20 minutes for ODA load to complete. ODA load is successful if ADDR display does not light after addresses stop changing

**PERFORM ZERO START WITH EMERGENCY MODE —
 MINIMUM CONFIGURATION OPTION**

Issue 4	DEC 1998
234-355-001	DLP
PAGE 8 of 14	538

At MTC channel:

[39] Enter message OP:PSSTATUS!

[40] Using printout, determine
standby bus and one program
store that is OOS

[41] Enter message RST:PSB a!
a = Standby PS Bus


Output messages:
DGN:PSB a COMPLETED CATP
RST:PSB a COMPLETED

[42] Enter message DGN:PS a!
a = PS that is OOS

Output message:
DGN:PS a COMPLETED CATP


[43] Enter message OP:CSSTATUS!


[44] Using printout, determine
standby bus and one call
store that is OOS



**PERFORM ZERO START WITH EMERGENCY MODE —
MINIMUM CONFIGURATION OPTION**


Issue 4	DEC 1998
234-355-001	DLP
PAGE 9 of 14	538






**PERFORM ZERO START WITH EMERGENCY MODE –
MINIMUM CONFIGURATION OPTION**

Issue 4	DEC 1998
234-355-001	DLP
PAGE 11 of 14	538



**PERFORM ZERO START WITH EMERGENCY MODE —
MINIMUM CONFIGURATION OPTION**

Issue 4	DEC 1998
234-355-001	DLP
PAGE 12 of 14	538



**PERFORM ZERO START WITH EMERGENCY MODE –
 MINIMUM CONFIGURATION OPTION**

Issue 4	DEC 1998
234-355-001	DLP
PAGE 13 of 14	538

At 1B MCC, Page 108:

[66] Verify that **SYSTEM ACTIVITY** fields
are working

At 1B MCC EAI page:

[67] Type 99

[68] Deactivate **DISABLE AUTO PC**
field, poke 70

DISABLE AUTO PC
and **PC ATTEMPT**
lamps off

AND

[69] Did any
OVERRIDE CONTROL
configuration
fail

No


Yes


[70] Contact
installation
support group

**PERFORM ZERO START WITH EMERGENCY MODE —
MINIMUM CONFIGURATION OPTION**

Issue 4	DEC 1998
234-355-001	DLP
PAGE 14 of 14	538









VERIFY THAT RESTRICT RC IS ON

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	540





COPY NWM FROM NORMAL FILE

TAPE FILE 10 WRITTEN FROM FS*

NWM TAPE WRITTEN

* MAY NOT BE RECEIVED

**FIG. 1 - Sample NWM Tape
Write Printout**


SUMMARY

This procedure may take about 3 hours to perform. It describes how to perform the low voltage tests for one +24 Volt Battery Plant. After completion of the +24 Volt "A" Battery Plant, it must be repeated for the +24 Volt "B" Battery Plant.

[1] Obtain the following:

- 1 Calibrated Ammeter – Clamp-on
- 1 AVTRON Load Box or equivalent
- 4 Calibrated Multimeters (Voltage)

[2] See WARNING before proceeding. At DIF frames, ensure that the appropriate modifications for operating on +24 volt plant have been done



<i>WARNING</i> <i>If modifications have not been done, service interruption will occur due to the powering down of the DIF frames</i>	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 7	542

Calibrate ammeters on Lineage Plant
Controller bay:

[4] On calibrated 4 1/2-digit digital voltmeter, set
meter to the millivolt scale

[5] At Power Plant return bus bar, measure voltage
across the power plant shunt (use the two
terminals with leads connected to them)

[6] Divide voltage measured in Step 5 by the
millivolt rating stamped on end of shunt

[7] Multiply the result of Step 6 by the **current**
rating stamped on end of shunt


[8] Calibrate Lineage Plant Controller bay
ammeter using the value calculated in
Step 7

AND

[9] At common voltage
source (Bus Bar located
over the first battery
string), connect all
voltage meters, tag
and note any difference
in voltage readings of
meters


Page 3

[10] See WARNING. At each DIF frame, measure and record +24 V input




[11] Leave a meter connected to lowest measured voltage DIF frame

[12] See WARNING. At each TSI frame, measure and record +24 V input



[13] Leave a meter connected to lowest measured voltage TSI frame

[14] See WARNING. At PUBB frame, measure and record +24 V input




[15] Leave a meter connected to PUBB frame

WARNING
If office is equipped with both "A" and "B" +24 volt plants, make certain that the output being monitored is fed from the plant being tested


Issue 4	DEC 1998
234-355-001	DLP
PAGE 3 of 7	542

PERFORM LOW VOLTAGE TEST ON +24 VOLT BATTERY PLANT



DANGER
If resistance is less than 10,000 ohms, arcing will occur when leads are connected to +24 V Load Bus Bar and the +24 V Discharge Ground Bus Bar


Issue 4	DEC 1998
234-355-001	DLP
PAGE 4 of 7	542



NOTE	
A drain of 275 to 300 amps per battery string is required	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 5 of 7	542

PERFORM LOW VOLTAGE TEST ON +24 VOLT BATTERY PLANT

[30] Measure and record individual battery cell voltages



System operating on batteries

[31] At AC panel, operate circuit breakers to remove AC power from +24 volt rectifiers

[32] Verify power alarms and indicators are present; RFA, BD, LV, etc.

[33] See NOTE. Monitor and record plant voltage at 15-minute intervals

[34] See WARNING 1. Monitor and record voltage at lowest DIF TSI, and PUBB frame at 15-minute intervals

[35] See WARNING 2. Monitor and record individual cell voltages every hour

[36] Cycle the power at hourly intervals at the DIF controller and IPUB controller identified in Step 11, Page 3



[37] Record all equipment and call processing problems observed during 3-hour time period


Page 7

NOTE
Monitoring and measurements will be done over a 3-hour time period

WARNINGS

1. If Plant Voltage drops to, or below 21.0 volts at equipment, terminate test immediately and recharge batteries at 26.04 volts for 12 hours before restarting this test
2. If any cell drops to 1.75 volts, terminate test immediately and recharge batteries at 26.04 volts for 12 hours before restarting this test

Issue 4	DEC 1998
234-355-001	DLP
PAGE 6 of 7	542



PERFORM LOW VOLTAGE TEST ON +24 VOLT BATTERY PLANT

Issue 4	DEC 1998
234-355-001	DLP
PAGE 7 of 7	542

SUMMARY

This procedure may take about 3 hours to perform. It describes the low voltage tests for one -48 Volt Battery Plant. After completion of the -48 Volt "A" Battery Plant, it must be repeated for the -48 Volt "B" Battery Plant.

- [1] Obtain the following:
 - 1 Calibrated Clamp-on Ammeter
 - 1 AVTRON Load Box or equivalent
 - 4 Calibrated Multimeters (Voltage)

Calibrate ammeters on Lineage Plant Controller bay:

[2] On calibrated 4 1/2-digit digital voltmeter, set meter to the millivolt scale

[3] At Power Plant return bus bar, measure voltage across the power plant shunt (use the two terminals with leads connected to them)

[4] Divide voltage measured in Step 3 by the **millivolt** rating stamped on end of shunt


[5] Multiply the result of Step 4 by the **current** rating stamped on end of shunt

[6] Calibrate Lineage Plant Controller bay ammeter using the value calculated in Step 5

AND

[7] At common voltage source (Bus Bar located over the first battery string), connect all voltage meters, tag and note any difference in voltage readings of meters


Page 2



NOTE
 If "A" Battery Plant is being tested, measure both -48 V "A" inputs. If "B" Battery Plant is being tested, measure both -48 V "B" inputs


WARNING
If office is equipped with both "A" and "B" -48 V plants, make certain that the output being monitored is fed from the plant being tested

Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 6	543



DANGER
If resistance is less than 10,000 ohms, arcing will occur when leads are connected to -48 V Load Bus Bar and the -48 V Discharge Ground Bus Bar

Issue 4	DEC 1998
234-355-001	DLP
PAGE 3 of 6	543



NOTE	
A drain of 275 to 300 amps per battery string is required	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 4 of 6	543

PERFORM LOW VOLTAGE TEST ON -48 VOLT BATTERY PLANT

[28] Measure and record individual battery cell voltages



[29] See NOTE 1. At AC panel, operate circuit breakers to remove AC power from -48 volt rectifiers

[30] Verify power alarms and indicators are present; RFA, BD, LV, etc.

[31] See NOTE 2. Monitor and record plant voltage at 15-minute intervals

[32] See WARNING 1. Monitor and record voltage at CC and Network Clock frame at 15-minute intervals

[33] See WARNING 2. Monitor and record individual cell voltages every hour



[34] Record all equipment and call processing problems observed during 3-hour time period

Page 6

NOTE 1
A load shift to the alternate ("A" or "B") plant, resulting from "ORing" diode operation within the same loads, may be experienced when discharging -48V plants; plant tests should continue


NOTE 2
Monitoring and measurements will be done over a 3-hour time period

WARNINGS

1. If Plant Voltage drops to, or below 43.0 volts at the equipment, terminate test immediately and recharge batteries at 52.08 volts for 12 hours before restarting this test
2. If any cell drops to 1.75 volts, terminate test immediately and recharge batteries at 52.08 volts for 12 hours before restarting this test

PERFORM LOW VOLTAGE TEST ON -48 VOLT BATTERY PLANT

Issue 4	DEC 1998
234-355-001	DLP
PAGE 5 of 6	543



PERFORM LOW VOLTAGE TEST ON -48 VOLT BATTERY PLANT

Issue 4	DEC 1998
234-355-001	DLP
PAGE 6 of 6	543




TABLE A													
MESSAGE NUMBER	OUTPUT MESSAGE												
1	OP:LIBSTAT FS PF OP:LIBSTAT COMPLETED FS LIBRARY DIRECTORY												
	<table border="0"> <thead> <tr> <th>PKG NAME</th> <th>ADDRESS</th> <th>LENGTH</th> </tr> </thead> <tbody> <tr> <td>.</td> <td>.</td> <td>.</td> </tr> <tr> <td>.</td> <td>.</td> <td>.</td> </tr> <tr> <td>.....</td> <td></td> <td></td> </tr> </tbody> </table>	PKG NAME	ADDRESS	LENGTH		
PKG NAME	ADDRESS	LENGTH											
.	.	.											
.	.	.											
.....													

DETERMINE IF LIBRARY TAPE CONTAINING PROGRAM TO BE USED RESIDES IN FILE SYSTEM

[1] If tape is to be written, attach write-enable ring on supply reel

[2] If **LOGIC OFF** LED lighted, touch **LOGIC ON** switch

[3] Open dust cover and verify circuit breaker at side 1

[4] See FIG. 2. Place supply reel on hub and depress hub latch

[5] Thread tape from bottom of supply reel along path as shown in FIG. 2

[6] Hold end of tape against take-up reel and wrap several turns clockwise by rotating reel; then close dust cover

[7] At control panel, touch **LOAD/REWIND** switch






FIG. 1


MOUNT TAPE ON 3B TAPE UNIT


Added	Issue 4	DEC 1998
	234-355-001	DLP
	PAGE 1 of 1	545




[1] At 1B MTC terminal,
enter message
OP:LIBSTAT,FS!

[2] Using printout,
determine if
required library
packages are
listed





[9] At 1B MTC terminal, enter message
LOAD:LIBSYS,FS;TAPE:TD a!
a = Tape unit/DAT unit with library tape
mounted (0 or 1)



[10] Wait for INIT:LIBSYS COMPLETED
and LOAD:LIBSYS COMPLETED
messages to be received

1. Enter Message SET:NETROUT;xxxx:MEMN a!

xxxx = network routing path to be tested (NORM, RTSI, TTSI, and BOTH)

Note: Member number entered must be an even number; for example, member numbers ten and eleven are used if ten is entered in conjunction with this message. An error message will be printed if the companion number is entered.

a = even member number of XTSI to be tested

Response: SET: NETROUT; xxxx: MEMN a COMPLETED
NETWORK ROUTING TABLE UPDATED
TSI RESTORE REQUESTED.

2. Step 1 must be repeated for each pair of member numbers (XTSI frame) to be tested.

End of procedure

1.0 Copy NETEX from file store to program store and begin executing idle loop; enter message

EX:LIBSYS:PKG LGxNETX,PGM NETX,TASK 0,CLIENT 0!

x = current generic program

Response: Prompt output message indicating office status

2.0 Observe prompt output message and note if office translations indicate precut or in-service office status

2.1 If precut status is indicated:

1. Enter message to terminate program
(IN:LIBSYS:CLIENT 0,ASC(NO)!)

2. Contact support group or NESAC for applicable overwrites.

3. Execute overwrites to set office status to in-service.

4. Repeat from 1.0.

2.2 Enter message IN:LIBSYS:CLIENT 0,ASC(YES)!

End of procedure

EXECUTE NETX LIBRARY PROGRAM AND SET OFFICE TRANSLATIONS TO IN-SERVICE

Added

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	549

1. Observe following prompt output message:
NETX ENTER AVERAGE OCCUPANCY ON SPCS DESIRED - DEC(50-960)
RANGE 841-960 IS APPLICABLE TO XTSI

2. Enter message IN:LIBSYS:CLIENT 0,DEC(xxx)!
xxx = occupancy level desired

NOTE 1: NETX should be set to 200 connect level during initial NETX testing; however occupancy level requested must be less than the number of trunks available on growth XTSI.

NOTE 2: If NETX testing is terminated to run audits, restart NETX program at the same connect level before termination unless otherwise instructed.

Response: NETX ENTER TSI MEMBER NUMBERS - DEC(0-63)
NETX CAUTION, CAN ONLY ENTER NEWLY GROWN TSI MEMNS

NOTE: Member numbers entered must be an even number; for example, member numbers ten and eleven are used if a ten is entered in conjunction with use message. An error message will be printed if companion number is entered.

3. Enter Message IN:LIBSYS:CLIENT 0,DEC(a)!
a = even-numbered growth XTSI

Response: NETX ENTER RUN TO START THE EXERCISE - ASC(RUN)

Continued on Page 2

4. Enter message: IN:LIBSYS:CLIENT 0,ASC(RUN)!

Response: NETX EXERCISE IN PROGRESS
NETX TRUNK AUDIT IS RUNNING.
NETX IO WILL BE LOCKED OUT UNTIL AUDIT IS COMPLETE.
REPT:NETX TRUNK AUDIT COMPLETE. NETX IO IS UNLOCKED.
REPT: NETX THE FOLLOWING AUDITS HAVE BEEN INHIBITED BY NETEX:
8 16 19 27 28 29 32 33 34 36 46 48 52
DO NOT RELEASE THESE AUDITS WHILE NETEX IS RUNNING.
THESE AUDITS MUST BE RELEASED AFTER NETEX HAS BEEN TERMINATED.
and additional output messages indicating
XTSI/SPC and number of trunks available for
testing

End of procedure

INPUT INITIAL NETX PROGRAM EXECUTION DATA

Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 2	550





FIG. 2 - 4-mm Tape




FIG. 1 - DAT Unit

1. Enter message to terminate NETX
IN:LIBSYS:CLIENT 0,ASC(TRM)!

2. Wait for message
EX: LIBSYS: PKG LGxNETX, PGM NETX, CLIENT 0
COMPLETED

3. Enter message to allow audits
ALW:AUD:NUM(8,16,19,27,28,29,32,33,34,36,46,48,52)!

4. Enter message to run audits and ensure no errors
received
AUD:NUM(8,16,27,28,29,32,36,46,48)!

5. Enter message to run audit 19 and ensure
no errors received
AUD:NUM 19!

6. Enter message to run audit 34 and
ensure no errors received
AUD:NUM 34!

7. Enter message OP:PERIFINH;UCL! and ensure that no
additional pests are set. Investigate any errors
and clear as appropriate

End of procedure

TERMINATE NETX AND RUN AUDITS

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	552




TABLE A	
MESSAGE NUMBER	INPUT MESSAGE
1	VER:UPDATE:TAPE,MT a
a = Tape unit number that ODA tape is mounted	

```


TAPe HEADER
TAPe TYPE: ODA
ORIGINAL GENERIC 4E<24>5A.00 R1
MOST RECENT OFL GENERATION: . . . . .
THIS TAPE WRITTEN: . . . . .
FS IDS: . . . . .
PARTL UPD FLG: . . . . .
  
```

THIS VALUE MUST BE SAME AS GENERIC OFFICE IS RUNNING ON

FIG. 1 - Example of TAPE HEADER Printout

Added

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 3	553



[13] At 1B
Processor MTC
terminal, enter
AUD:ODA,TD a;CORR!

[14] Wait for
AUD:ODA,TD a;CORR COMPLETED
message

NOTE 1

SAST will time out 30 minutes after noncorrecting audit completes. As audit is being run, the following messages will be printed if no errors are encountered:

AUD:ODA,TD a;NCG IN PROGRESS
0 ERROR(S) IN CS2FS MAP DETECTED

AUD:ODA,TD a;NCG IN PROGRESS
0 ERROR(S) IN ID2SEG MAP DETECTED


AUD:ODA,TD a;NCG IN PROGRESS
0 ERROR(S) IN SEGPTRS MAP DETECTED

AUD:ODA,TD a;NCG IN PROGRESS
0 ERROR(S) IN ID2FS MAP DETECTED

AUD:ODA,TD a;NCG IN PROGRESS
0 ERROR(S) IN HASH TABLES DETECTED


AUD:ODA,TD a;NCG IN PROGRESS TAPE DONE
AWAITING INSTRUCTIONS
REPT:DEMOUNT TAPE FROM TD a

Issue 4	DEC 1998
234-355-001	DLP
PAGE 3 of 3	553



WRITE TRAFFIC AND PLANT MEASUREMENT (TPM) TAPE

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 2	554



COPY TPM FROM NORMAL FILE

TAPE FILE 10 WRITTEN FROM FS*

TPM TAPE WRITTEN



* MAY NOT BE RECEIVED

FIG. 1 - Sample TPM Tape
Write Printout


Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 2	554

[1] Obtain APS backup tape-only program (TOP) tape, a complete set of backup generic (RT0-x) tapes and backup database (DB) tapes made using [DLP-559]

[2] Select available APS tape units to mount TOP tape



Yes




No

[5] Mount tape-only program (TOP) tape on APS tape unit [DLP-512]

[6] On APS MCRT terminal depress **EA DISP** key to obtain EAI page

[7] On APS MCRT terminal EAI page, enter poke command 14 in command mode to clear EAI page



NOTE TOP tape is provided with original Generic tape	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 8	555

Added

PERFORM ATTACHED PROCESSOR SYSTEM (APS) SYSTEM REINITIALIZATION (SR)





TABLE A

SELECTED CU AND ASSOCIATED PRIMARY/SECONDARY MHDs


SELECTED CU	PRIMARY MHD	SECONDARY MHD
CU0	MHD0	MHD1
CU1	MHD1	MHD0



NOTE 1
 Successful completion of TOP tape load is indicated by the alternate printing of the following PRMs on APS read-only printer (ROP):
 PRM_0 E1a0 5100 0040 0000 7x xx xx
 PRM_0 E1a0 993B 10AD 10AD 7x xx xx
 a = 6 or 7

Issue 4	DEC 1998
234-355-001	DLP
PAGE 3 of 8	555

PERFORM ATTACHED PROCESSOR SYSTEM (APS) SYSTEM REINITIALIZATION (SR)



NOTE 2
During loading of generic (RT0-x) tape, a series of PRMs will be printed that contain status information pertaining to load

Issue 4	DEC 1998
234-355-001	DLP
PAGE 4 of 8	555





FIG. 1 - Sample Layout of PRM Message

**PERFORM ATTACHED PROCESSOR SYSTEM (APS) SYSTEM
REINITIALIZATION (SR)**

Added

Issue 4	DEC 1998
234-355-001	DLP
PAGE 5 of 8	555



PERFORM ATTACHED PROCESSOR SYSTEM (APS) SYSTEM REINITIALIZATION (SR)

Added

Issue 4	DEC 1998
234-355-001	DLP
PAGE 6 of 8	555






FIG. 2 - Sample Layout of PRM Message

NOTE 3	
One or two failing PRMs among many successful PRMs does not indicate system sanity is in jeopardy	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 7 of 8	555

PERFORM ATTACHED PROCESSOR SYSTEM (APS) SYSTEM REINITIALIZATION (SR)


Added



**PERFORM ATTACHED PROCESSOR SYSTEM (APS) SYSTEM
REINITIALIZATION (SR)**

Added

Issue 4	DEC 1998
234-355-001	DLP
PAGE 8 of 8	555




- [5] At APS MCRT terminal, enter
AUD:FSLINK 1,INS "/dev/root"!
- [6] At APS MCRT terminal, enter
AUD:FSBLK 1,INS "/dev/root"!
- [7] At APS MCRT terminal, enter
AUD:FSLINK 1,INS "/dev/etc"!
- [8] At APS MCRT terminal, enter
AUD:FSBLK 1,INS "/dev/etc"!
- [9] At APS MCRT terminal, enter
AUD:FSLINK 1,INS "/dev/db"!
- [10] At APS MCRT terminal, enter
AUD:FSBLK 1,INS "/dev/db"!

NOTE 1
After each input message, wait for COMPLETED message before proceeding to next step

Added

COPY ATTACHED PROCESSOR SYSTEM (APS) ROOT TO BROOT OR BROOT TO ROOT

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 2	556




COPY ATTACHED PROCESSOR SYSTEM (APS) ROOT TO BROOT OR BROOT TO ROOT

Added

Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 2	556

[1] At APS MCRT terminal, enter
VER:APPFILE UPD!

[2] See NOTE 1. Observe
printout for zero errors



[4] At 1B Processor MCC terminal, enter
STOP:UPD;CORE! to abort process

[5] Contact next higher technical support group and inform personnel of actions performed and results obtained

```

VER:APPFILE STARTED, /dev/lafileX (X = 0 or 1)
VER:APPFILE /dev/lafileX MERGE AREA, MSG IP, 0 ERRORS DETECTED
VER:APPFILE /dev/lafileX ID 1, MSG IP, 0 ERRORS DETECTED (Generic Area)
VER:APPFILE /dev/lafileX ID 2, MSG IP, 0 ERRORS DETECTED (Library Area)
VER:APPFILE /dev/lafileX ID 3, MSG IP, 0 ERRORS DETECTED (ODA Area)
VER:APPFILE /dev/lafileX ID 7, MSG IP, 0 ERRORS DETECTED (Network Management Area)
VER:APPFILE /dev/lafileX ID 11, MSG IP, 0 ERRORS DETECTED (RC Rollback Area)
VER:APPFILE /dev/lafileX ID 12, MSG IP, 0 ERRORS DETECTED (Traffic and Plant Management Area)
VER:APPFILE /dev/lafileX ID 17, MSG IP, 0 ERRORS DETECTED (Paged Program Area)
VER:APPFILE /dev/lafileX COMPLETED, 0 ERRORS DETECTED
  
```

FIG. 1 - Sample Printout of Verification Output Messages Indicating Zero Errors

Added

NOTE 1
It takes approximately 30 minutes for verification to complete

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	557

[1] See NOTE 1. Mount one backup tape on available tape unit [DLP-512]

[2] At APS MCRT terminal, enter VFY:TAPE,TD"/dev/mtX8",RETRY 3!
X = Tape unit member number




TABLE A	
MESSAGE NUMBER	OUTPUT MESSAGE
1	VFY TAPE STARTED VFY TAPE COMPLETED RETRIES 0 HEADER MISMATCHES 0 DATA MISMATCHES 0

Added

NOTE 1	
Verify backup generic tapes from lowest to highest rt0 number; then backup db tape	
Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 1	558

[1] Mount 2400-foot tape on available tape drive (write enable ring attached)
[DLP-512]

[2] At 3B MCRT, enter message `OP:STATUS:FILESYS!`

[3] At MCRT, enter message
`EXC:ENVIR:UPROC, FN"/tools/bootaud"`!

[4] Wait for `EXC ENV UPROC /tools/bootaud COMPLETED` message and ensure no errors received. Do not continue until errors, if received, are corrected


[5] Enter message
`DUMP:FILE:ALL, FN"/etc/pdtspec"`! and ensure that printout in TABLE A is received

[6] Enter message
`COPY:BKDISK;START:SRC"/dev/vtoc", TD"/dev/mtX8", TPSIZE 2200!`
X = tape drive number (Step 1)

[7] Wait for
`COPY BKDISK DISMOUNT GENERIC TAPE LABEL AND MOUNT NEXT TAPE` message

[8] Demount tape [DLP-511], label `rt0 1` tape per local practice, and remove write ring from tape

TABLE A	
MESSAGE NUMBER	OUTPUT MESSAGE
1	DUMP FILE ALL COMPLETED /dev/lboot /dev/vtoc /dev/boot /dev/bboot /dev/root /dev/etc /dev/db /dev/amafiles /dev/amabfiles



NOTE
Retain this data for use when SR'ing the 3B at Step 45 of [DLP-555]

Added

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 2	559





TABLE B	
MESSAGE NUMBER	OUTPUT MESSAGE
1	COPY BKDISK COMPLETED, DISMOUNT DATABASE TAPE AND LABEL
2	COPY DISMOUNT GENERIC TAPE LABEL AND MOUNT NEXT TAPE

Added

Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 2	559




LOAD NEW TLP FROM TAPE ONTO DISK

Issue 4	DEC 1998
234-355-001	DLP
PAGE 1 of 2	560

[4] At 3B MCRT, enter message
VER:UPDATE:TAPE,MT a!
 a = Tape unit/DAT unit
 number with tape being
 verified (0 or 1)

[5] Using printout and
 FIG. 1, record Generic
 Identification number

[6] At 3B MCRT,
 enter message
LOAD:TLP;GEN "a";MT b!
 a = Generic Identification
 number (Step 5)
 b = Tape unit/DAT unit number (0 or 1)



TAPE TYPE: TLP
 GENERIC 4E<24>5A.01 R1 ← Record This Value
 MOST RECENT OFL GENERATION: YR 98,MON 10,DAY 04 AT 11:28
 THIS TAPE WRITTEN: YR 98,MON 11,DAY 04 AT 17:19
 FS IDS: 0000000000000010,TAPE IDS: 0000000011111111
 PARTL UPD FLG: 0,PHASE REQD: 0001000

FIG. 1 - Sample TLP Tape Header Printout

LOAD NEW TLP FROM TAPE ONTO DISK

Issue 4	DEC 1998
234-355-001	DLP
PAGE 2 of 2	560

ITEM	ISSUE	ITEM	ISSUE	ITEM	ISSUE	ITEM	ISSUE	ITEM	ISSUE	ITEM	ISSUE
IXL-001		DLP-526		CKL-891							
NTP-002		DLP-527		TNG-893							
NTP-003		DLP-528									
NTP-004		DLP-529									
NTP-005		DLP-530									
NTP-006		DLP-531									
NTP-007		DLP-532									
NTP-008		DLP-533									
TAD-100		DLP-534									
DLP-500		DLP-535									
DLP-501		DLP-536									
DLP-502		DLP-537									
DLP-503		DLP-538									
DLP-504		DLP-539									
DLP-505		DLP-540									
DLP-506		DLP-541									
DLP-507		DLP-542									
DLP-508		DLP-543									
DLP-509		DLP-544									
DLP-510		DLP-545									
DLP-511		DLP-546									
DLP-512		DLP-547									
DLP-513		DLP-548									
DLP-514		DLP-549									
DLP-515		DLP-550									
DLP-516		DLP-551									
DLP-517		DLP-552									
DLP-518		DLP-553									
DLP-519		DLP-554									
DLP-520		DLP-555									
DLP-521		DLP-556									
DLP-522		DLP-557									
DLP-523		DLP-558									
DLP-524		DLP-559									
DLP-525		DLP-560									

● REVISED OR ADDED ITEM

□ CANCELED ITEM

Issue 4 | DEC 1998

234-355-001

CKL

CHECKLIST

PAGE 1 of 1

891