

NO. 3 ESS
 CONTINUITY TESTS
 MISCELLANEOUS POWER FRAME

CONTENTS

- | | |
|------------------------|---------------------|
| 1. GENERAL INFORMATION | 3. TEST PREPARATION |
| 2. TEST EQUIPMENT | 4. TEST PROCEDURE |

1. GENERAL INFORMATION

1.1 Description

1.11 This section provides a method for verifying continuity of installer-run cables originating at the Miscellaneous Power (MP) Frame.

1.2 Sequence

1.21 These tests should be performed after all interframe cables originating at the MP Frame have been run and connected.

1.22 These tests should be completed prior to MP Frame Power Tests (Handbook 21, Section 399).

1.3 Records

1.31 The results of these tests should be recorded on SD-97-1313 and SD-97-1315 forms. Detailed information on completing these forms appears in Handbook 3, Section 6B.

1.4 References

1.41 The following documents may be useful as references during the performance of these tests:

<u>Document</u>	<u>Title</u>
SD-3H902-01	Control Frame Circuit
SD-3H905-01	Miscellaneous Power Circuit
SD-3H912-01	Scanner, Peripheral Pulse Distributor and Peripheral Decoder Assignment Rules
SD-82255-01	Ringling, Tone, and Signaling Circuits

2. TEST EQUIPMENT

2.1 Test Set

<u>Amt.</u>	<u>ITE</u>	<u>Description</u>
1	4525A	Tone Buzzer Test Set
Included in ITE-5653, No. 3 ESS Test Accessory Set.		

3. TEST PREPARATION

3.1 Table Information

3.11 Table A provides lead termination information for scanner leads from the MP Frame converters to Control Frame (0) master scanner terminal strip.

3.12 Table B provides lead termination information for scanner leads from the MP Frame Ringing and Tone Plant to Control Frame (0) master scanner terminal strip.

3.13 Table C provides lead termination information for leads from the MP Frame Ringing and Tone Plant to the CDF.

3.2 Test Set Calibration

3.21 Calibrate the test set per Handbook 269, Section 100, paragraph 4.2.

4. TEST PROCEDURE

4.1 Operate the test set per Handbook 269, Section 100, paragraph 4.3.

4.2 Perform continuity tests on the leads specified in Tables A through C.

TABLE A

FROM MISC PWR FRAME				TO CONTROL FRAME (0)		
LEAD DESIG	UNIT (EQL)	TERM STRIP	TERM	TERM STRIP	TERM	
					ROW	COL
→ → 002609H,LF 002610H,LF 002611H,LF 002115H,LF	J3H001EC (064)	(D)	18,28	00	26H,L	09
			38,48		26H,L	10
			37,47		26H,L	11
			36,46		21H,L	15
002708H,LF 002709H,LF 002710H,LF 002011H,LF	J3H001ED (074) CKT(1)	(A)	17,13		27H,L	08
			18,23		27H,L	09
			16,22		27H,L	10
			21,11		20H,L	11
002510H,LF 002411H,LF 002412H,LF 002208H,LF	J3H001ED (078) CKT(0)	(A)	17,27	00	25H,L	10
			18,28		24H,L	11
			16,26		24H,L	12
			21,11		22H,L	08

TABLE B

FROM MISC POWER FRAME (RINGING & TONE PLANT)			TO CONTROL FRAME (0)					
LEAD DESIG	TERM STRIP	TERM	TERM STRIP	TERM				
				ROW	COL			
→ SC(01)H,L (02) (03) (04) (24) (25) (10) (11) (12) (13) (14)	(B)	11,10	00	18H,L	04			
		13,12		22	05			
		15,14		16	13			
		17,16		18	03			
		21,20		17	14			
		23,22		27	06			
		27,26		16	14			
		31,30		17	13			
		33,32		17	11			
		35,34		17	12			
		37,36		16	15			
		(19) (21) (16) (17) (18) (20) (22) (23) (15) (05) (06) (07) (08)		(A)	01,00		22	04
					03,02		16	12
					05,04		21	14
07,06	27		11					
11,10	22		03					
14,13	16		11					
17,16	17		03					
21,20	23		06					
23,22	17		04					
27,26	22		06					
31,30	23	05						
33,32	23	03						
35,34	23	04						
SC(09)H,L	(A)	37,36	00	22H,L	07			

TABLE C

FROM MISC POWER FRAME (RINGING & TONE PLANT)			TO CDF	
LEAD DESIG	TERM STRIP	TERM	LOC	TERM
OAST OAST1 120-OA-1 120-OA-2	(C)	34 35 36 37	CONSULT OFFICE RECORDS FOR ASSIGNMENT	

→ Arrows indicate new or changed information.

Manager, ESS Installation & Field Engineering

Reason for Reissue: To incorporate changes per feedback from field.