

DIMENSION[®] PBX
DCTS FEATURE TEST
STATION BUSY INDICATION

CONTENTS

1. GENERAL
2. RECORDS
3. TEST EQUIPMENT
4. PROCEDURE

1. GENERAL

1.1 This section provides information to test the DIMENSION Custom Telephone Service (DCTS) Station Busy Indication feature.

1.2 The Station Busy Indication gives a station user a busy indication of another station via the status lamp.

2. RECORDS

2.1 Form SD-97-1313 is required for recording the results of this test.

3. TEST EQUIPMENT

<u>Quantity</u>	<u>ITE</u>	<u>Description</u>
2		Electronic Telephone Sets

4. PROCEDURE

4.1 Preliminary

4.11 Connect two electronic telephone sets to the termination field so that the following requirements are met:

Station A - Signaling Station

Station B - Signaled Station

4.2 Test Procedure

4.21 At Station A, go off-hook. Verify:

a. At Station B, that the Station Busy Indicator (status lamp) for Station A lights steadily.

4.22 At Station A, go on-hook. Verify:

a. At Station B, that the Station Busy Indicator for Station A extinguishes.

4.23 This completes the testing of the Station Busy Indication per this section.

Manager, Denver PBX PECC

PRIVATE

THE INFORMATION CONTAINED HEREIN SHOULD NOT BE DISCLOSED TO UNAUTHORIZED PERSONS. IT IS MEANT SOLELY FOR USE BY AUTHORIZED BELL SYSTEM EMPLOYEES.

Printed in U.S.A.